

**Attachment A, Project Description
Project Schedule & Timeline**

Substantial Project Milestones

Project Objectives and Activities	Year 1				Year 2			
	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
<u>BROADBAND SYSTEM</u>								
Requisitioning of Materials	25%	50%	50%	50%	75%	100%	100%	100%
Engineering								
Design	0%	0%	25%	50%	75%	100%	100%	100%
Make Ready	0%	10%	20%	30%	50%	75%	100%	100%
Permitting	10%	50%	75%	100%	100%	100%	100%	100%
As-built Mapping	0%	0%	0%	25%	25%	50%	75%	100%
Inspection	0%	4%	10%	22%	50%	73%	90%	100%
Fiber Route Construction	0%	5%	12%	25%	55%	80%	100%	100%
Splicing	0%	3%	10%	20%	50%	75%	95%	100%
Site Prep (4 Cabinet sites)	0%	0%	25%	50%	75%	100%	100%	100%
Optical Line Terminal Activation	0%	3%	10%	20%	50%	75%	95%	100%
Customer premises equipment	0%	0%	15%	25%	45%	60%	75%	100%

Accuracy and Due Diligence Certification

By signing below, I certify that all statements contained in the attached form are true and accurate to the best of my knowledge, and that I have undertaken due diligence to obtain knowledge regarding these claims.



Date: October 23, 2018