

**Grantee: Alabama**

**Grant: B-08-DN-01-0001**

**July 1, 2015 thru September 30, 2015 Performance Report**

---



**Grant Number:**

B-08-DN-01-0001

**Obligation Date:****Award Date:**

03/13/2009

**Grantee Name:**

Alabama

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**Grant Award Amount:**

\$37,033,031.00

**Grant Status:**

Active

**QPR Contact:**

Tammy Perdew

**LOCCS Authorized Amount:**

\$37,033,031.00

**Estimated PI/RL Funds:**

\$2,663,807.38

**Total Budget:**

\$39,696,838.38

## Disasters:

### Declaration Number

NSP

## Narratives

### Areas of Greatest Need:

The NSP Substantial Amendment for the State of Alabama in its entirety, relative HUD and ADECA correspondence, and program materials may be viewed at: <http://www.adeca.alabama.gov/C2/NSP/default.aspx>.

#### AREAS OF GREATEST NEED

Section 2301(c)(2) of Title III of Division B of the Housing and Economic Recovery Act of 2008 (HERA) (Public Law 110-289, approved July 30, 2008), Emergency Assistance for the Redevelopment of Abandoned and Foreclosed Homes requires Neighborhood Stabilization Program (NSP) funds be distributed to the areas of greatest need, including those with the greatest percentage of home foreclosures, with the highest percentage of homes financed by a subprime mortgage related loan, and identified by the grantee as likely to face a significant rise in the rate of home foreclosures.

The Alabama Department of Economic and Community Affairs (ADECA) utilized HUD-supplied data and developed a methodology to determine the areas of greatest need within the state. The analysis ADECA conducted may be viewed on pages 3-6 of the Substantial Amendment at the above-referenced website. Independent of the results of the State's analysis, HUD's approval of the Substantial Amendment limited NSP grants to only "priority" communities. Therefore, the State will award NSP grants on a competitive basis among applicants whose project areas are located within the following "priority" communities: Bessemer, Birmingham, Huntsville, Jefferson County, City of Mobile, Mobile County, and City of Montgomery.

### Distribution and and Uses of Funds:

#### METHOD OF DISTRIBUTION

The State program utilized a method of distribution which incorporated eligible applicants, grant ceilings, competitive project reviews, and state objectives to ensure NSP activities will be cost-effective, will have measurable impact and will be implemented in a timely manner. The competitive reviews involved qualitative and quantitative assessment to determine the extent to which the activity would assist areas of greatest need, applicant's capacity and readiness, and grant impact and cost-effectiveness. Criteria utilized in the reviews and additional details on the method of distribution may be viewed on pages 6-11 of the Substantial Amendment at the above-referenced website.

#### NSP ELIGIBLE USES/CDBG ELIGIBLE ACTIVITIES

The State anticipates most of its NSP funds will be used for Eligible Use "A", to establish financing mechanisms for purchase and re-development of foreclosed upon homes, and Eligible Use "B", to purchase and rehabilitate homes and residential properties that have been abandoned or foreclosed upon, in order to sell or rent such homes and properties. Corresponding CDBG eligible activities for Eligible Use "A" are activity delivery costs and financing of an NSP eligible activity, to carry out that activity. Corresponding CDBG eligible activities for Eligible Use "B" are acquisition and rehabilitation, disposition, direct homeownership assistance, and preservation activities for homes and other residential properties and housing counseling for those seeking to take part in the activity. Other eligible uses and activities may be viewed on pages 23-25 of the Substantial Amendment at the above-referenced website.

#### PROJECT DATES AND DURATION OF ASSISTANCE

HUD's NSP agreement with the State is dated March 11, 2009; therefore, all funds must be obligated by September 10, 2010, and



expended by March 10, 2013. All activities will be carried out by sub-recipients and/or developers within this timeframe.

#### RESPONSIBLE ORGANIZATIONS

ADECA will administer NSP funds for the State of Alabama. Sub-recipients and/or developers identified to date are Jefferson and Mobile Counties, the Cities of Bessemer, Birmingham, Huntsville, Mobile, and Montgomery, as well as the Huntsville Housing Authority, Aletheia House, Habitat for Humanity, and Mission Birmingham.

#### Definitions and Descriptions:

Detailed definitions and descriptions may be viewed on pages 11-15 of the Substantial Amendment at the above-referenced website.

#### BLIGHTED STRUCTURE

ADECA utilized the definition of "blighted property" as defined in Title 24, Chapter 2, Section 24-2-2(c) of The Code of Alabama 1975.

#### AFFORDABLE RENTS

Rent will be considered affordable if it falls within the Official Individual Area Fair Market Rents (FMR) as published in the Federal Register. These FMRs are utilized by the Alabama Housing Finance Authority which administers the State's Home Investments Partnership Program (HOME).

#### CONTINUED AFFORDABILITY

For NSP assisted housing, the State of Alabama will use the HOME program standards at 24 CFR 92.252(a),(c),(e) and (f) and 92.254 to ensure continued affordability. Under the State's Neighborhood Stabilization Program, subprime mortgages are discouraged. Sub-recipients and developers must ensure and document compliance that each homebuyer obtains a mortgage loan from a lender who agrees to comply with the bank regulators' guidance for non-traditional mortgages.

Enforcement requirements will be passed down to sub-recipients and developers to ensure to the maximum extent practicable and for the longest feasible term, that the sale, rental, or redevelopment of abandoned and foreclosed upon homes and residential properties remain affordable to individuals or families whose incomes do not exceed 120 percent area median income or, for units originally assisted with funds under the requirements of section 2301(f)(3)(A)(ii), remain affordable to individuals and families whose incomes do not exceed 50 percent area median income.

#### HOUSING REHABILITATION STANDARDS

The State of Alabama does not have a uniform, statewide building code for residential properties. At a minimum, the State will accept the Standard (Southern) Building Code (SBCCI) or HUD's Housing Quality Standards (HQS) as identified at Title 24 of the Code of Federal Regulations, Chapter IX, Part 982.401. Rehabilitation activities shall be to the extent necessary to comply with applicable laws, codes, and other requirements relating to housing safety, quality, and habitability, in order to sell, rent, or redevelop such homes and properties. The State will encourage rehabilitation which includes improvements to increase the energy efficiency or conservation of such homes and properties.

#### Low Income Targeting:

The State of Alabama will use its method of distribution, application for funds, and project review and award process to ensure that no less than 25 percent of its initial NSP award will be used to purchase and redevelop abandoned or foreclosed upon homes or residential properties that will house individuals or families whose incomes do not exceed 50 percent of area median income. Further, the State will encourage each NSP applicant to develop activities whereby at least 25 percent of their grant amount will be expended on low-income targeted activities.

Based on an allocation of \$37,033,031, 25 percent or \$9,258,258 will be expended on low-income targeted activities. The State anticipates targeted activities will consist primarily of activities related to affordable rental housing.

#### Acquisition and Relocation:

The State's priorities are acquisition and rehabilitation of residential properties and necessary financing mechanisms.

Demolition or conversion of low- and moderate-income dwelling units is an eligible NSP activity under the State of Alabama's program; however, the State does not anticipate significant activities to involve demolition or conversion of low- and moderate-income dwelling units.

Performance measures will include the number of housing units assisted and the number of low-income (no more than 50 percent area median income) and moderate-income (51-80 percent area median income) households benefiting. The total number of households (which will include middle-income households 81-120 percent area median income) benefiting will be reported as well. The type of housing assistance and household income level will be reported by activity type, i.e. acquisition and rehabilitation, or financing mechanism. Street addresses will be entered for all single family housing activities. Further, the State will continue to follow HUD's prevailing reporting requirements and report on any subsequent performance measures as may be required.

#### Public Comment:

During the process of developing its Substantial Amendment, the State of Alabama hosted an input session on October 28, 2008. Attendance was solicited from over 1,000 representatives of HUD entitlement communities, municipal and county governments, public housing authorities, community action agencies, continuums of care, lending institutions, fair housing agencies, credit counseling services, nonprofit agencies including Habitat for Humanity and AIDS Alabama, regional planning and



development commissions, grant professionals, rural and urban renewal communities, veterans affairs, Fannie Mae and HUD. English and Spanish translations of the notice for the public input meeting were posted on the State's NSP website; and, in compliance with Alabama's Open Meetings Act, the notice was also posted on the Secretary of State's website. Approximately 115 persons attended this session.

The Notice of Public Hearing and Notice of Availability was published in the State's four major daily newspapers on October 30, 2008, as well as published in English and Spanish on the State's NSP website. In an effort to broaden public participation, notice of the public hearing was mailed to approximately 700 chief elected officials, regional planning and development commissions and private grant professionals as well as e-mailed to ADECA's e-mail distribution list of interested parties and posted on the Secretary of State's Open Meetings Act website.

Copies of the draft Substantial Amendment were distributed to all persons attending the public hearing and the draft Substantial Amendment was published in English and Spanish on the State's NSP website. A hard copy was also made available for review at the ADECA office in Montgomery. The hearing was held on November 13, 2008, in Montgomery, with 134 persons attending. A comment period was allowed from November 13 to November 28, 2008. Individuals were offered the opportunity to comment verbally at the public hearing or in writing via formal correspondence, fax, or e-mail. ADECA's website also offered the ability to submit written comments. Comments received at the hearing, as well as the ten written comments received, are summarized on pages 18-23 of the Substantial Amendment at the above-referenced website.

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$39,696,838.38
<b>Total Budget</b>	\$0.00	\$39,696,838.38
<b>Total Obligated</b>	\$0.00	\$39,696,838.38
<b>Total Funds Drawdown</b>	\$0.00	\$38,389,443.23
<b>Program Funds Drawdown</b>	\$0.00	\$36,092,299.24
<b>Program Income Drawdown</b>	\$0.00	\$2,297,143.99
<b>Program Income Received</b>	\$0.00	\$2,663,807.38
<b>Total Funds Expended</b>	\$8,601.12	\$38,398,044.35
<b>Match Contributed</b>	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Required</b>	<b>To Date</b>
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$5,554,954.65	\$0.00
<b>Limit on Admin/Planning</b>	\$3,703,303.10	\$1,416,041.24
<b>Limit on State Admin</b>	\$0.00	\$1,416,041.24

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

<b>National Objective</b>	<b>Target</b>	<b>Actual</b>
<b>NSP Only - LH - 25% Set-Aside</b>	\$9,258,257.75	\$20,205,368.11

## Overall Progress Narrative:



The State of Alabama has NSP1 agreements with 12 subrecipients and developers. Seven are entitlement units of government (City of Bessemer, City of Birmingham, City of Huntsville, City of Mobile, City of Montgomery, Jefferson County, and Mobile County) and 5 are nonprofit organizations (Alabama Association of Habitat for Humanity Affiliates, Aletheia House, Greater Birmingham Habitat for Humanity, Huntsville Housing Authority, and Mission Birmingham). The State Substantial Amendment process resulted in the determination of 7 priority areas and subrecipients and developers are conducting NSP1 activities in these 7 areas: Jefferson County, Mobile County, and the cities of Bessemer, Birmingham, Huntsville, Mobile, and Montgomery. For details on the progress of each subrecipient and developer, please refer to the individual activities listed below.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
2RHB, Alabama NSP Rehabilitation	\$0.00	\$38,104,922.71	\$34,822,216.77
3ADM, Alabama NSP Administration	\$0.00	\$1,591,915.67	\$1,270,082.47



## Activities

**Project # / Title:** 2RHB / Alabama NSP Rehabilitation

**Grantee Activity Number:** ALTH-2RHB25-001

**Activity Title:** ALETHEIA HOUSE-REHABILITATION-50

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

2RHB

**Projected Start Date:**

04/28/2009

**Benefit Type:**

Direct ( Household )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Alabama NSP Rehabilitation

**Projected End Date:**

03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

ALETHEIA HOUSE

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2015**

N/A

**To Date**

\$3,520,728.25

**Total Budget**

\$0.00

\$3,520,728.25

**Total Obligated**

\$0.00

\$3,520,728.25

**Total Funds Drawdown**

\$0.00

\$3,520,728.25

**Program Funds Drawdown**

\$0.00

\$3,520,728.25

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$3,520,728.25

ALETHEIA HOUSE

\$0.00

\$3,520,728.25

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN

**Location Description:**

JEFFERSON COUNTY INCLUDING THE CITY OF BIRMINGHAM

**Activity Progress Narrative:**

Aletheia House has a total inventory of 26 single-family properties. Note that previous reports indicated 27, but one unoccupied property was destroyed during the April 27, 2011, tornadoes that devastated Alabama. All properties are leased to households whose incomes do not exceed 50% AMI.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		26/27	
# ELI Households (0-30% AMI)	0		6/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		26/27	
# of Singlefamily Units	0		26/27	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	24/27	0/0	24/27	100.00
# Renter Households	0	0	0	24/27	0/0	24/27	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>ALTH-2RHB25M1-001</b>
<b>Activity Title:</b>	<b>ALETHEIA HOUSE-REHABILITATION-50</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
ALETHEIA HOUSE

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$4,479,271.75
<b>Total Budget</b>	\$0.00	\$4,479,271.75
<b>Total Obligated</b>	\$0.00	\$4,479,271.75
<b>Total Funds Drawdown</b>	\$0.00	\$4,479,271.75
<b>Program Funds Drawdown</b>	\$0.00	\$4,479,271.75
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,479,271.75
ALETHEIA HOUSE	\$0.00	\$4,479,271.75
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED MULTI-FAMILY PROPERTY WHICH HAS BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

1514 CHARTER EAST CIRCLE, CENTER POINT AL 35215

**Activity Progress Narrative:**

Per previous reports, Aletheia House acquired and rehabilitated a 140-unit apartment complex located at 1514 Charter East Circle in Center Point. All units are leased to households whose incomes do not exceed 50% AMI.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	1/1





## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/140	0/0	0/140	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>BESS-2RHB25-009</b>
<b>Activity Title:</b>	<b>CITY OF BESSEMER-REHABILITATION-50</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
CITY OF BESSEMER

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$114,565.76
<b>Total Budget</b>	\$0.00	\$114,565.76
<b>Total Obligated</b>	\$0.00	\$114,565.76
<b>Total Funds Drawdown</b>	\$0.00	\$114,565.76
<b>Program Funds Drawdown</b>	\$0.00	\$111,749.02
<b>Program Income Drawdown</b>	\$0.00	\$2,816.74
<b>Program Income Received</b>	\$0.00	\$22,489.34
<b>Total Funds Expended</b>	\$0.00	\$114,565.76
CITY OF BESSEMER	\$0.00	\$114,565.76
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN

**Location Description:**

CITY OF BESSEMER

**Activity Progress Narrative:**

Two of the 7 houses completed by the City of Bessemer were sold to households whose incomes do not exceed 50% AMI. (See BESS-2RHB75-009 for additional information.)

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
# ELI Households (0-30% AMI)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/2	0/0	0/2	0	
# Owner Households	0	0	0	0/2	0/0	0/2	0	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>BESS-2RHB75-009</b>
<b>Activity Title:</b>	<b>CITY OF BESSEMER-REHABILITATION-120</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
CITY OF BESSEMER

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$678,895.74
<b>Total Budget</b>	\$0.00	\$678,895.74
<b>Total Obligated</b>	\$0.00	\$678,895.74
<b>Total Funds Drawdown</b>	\$0.00	\$661,682.68
<b>Program Funds Drawdown</b>	\$0.00	\$584,156.89
<b>Program Income Drawdown</b>	\$0.00	\$77,525.79
<b>Program Income Received</b>	\$0.00	\$58,472.16
<b>Total Funds Expended</b>	\$0.00	\$661,682.68
CITY OF BESSEMER	\$0.00	\$661,682.68
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

CITY OF BESSEMER

**Activity Progress Narrative:**

The City of Bessemer has a total inventory of 8 properties. Rehab activities are complete on 7. Three houses have been sold. Two are occupied by households whose incomes do not exceed 50% AMI (see BESS-2RHB25-009). Four are occupied under lease-purchase agreements. The remaining property, which was blighted, was demolished in August 2014 (see BESS-4DEMOL-009).



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/5	0/5	0
# Owner Households	0	0	0	0/0	0/5	0/5	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>BESS-4DEMOL-009</b>
<b>Activity Title:</b>	<b>CITY OF BESSEMER-DEMOLITION</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
CITY OF BESSEMER

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
CITY OF BESSEMER	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
UNDER ELIGIBLE USE D, DEMOLISH BLIGHTED STRUCTURES

**Location Description:**  
BESSEMER

**Activity Progress Narrative:**  
The City of Bessemer demolished one blighted property located in a NSP LMMI eligible block group.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

  

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>BHAM-2RHB25-002</b>
<b>Activity Title:</b>	<b>CITY OF BIRMINGHAM-REHABILITATION-50</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
CITY OF BIRMINGHAM

**Program Income Account:**  
BIRMINGHAM PROGRAM INCOME ACCOUNT

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,141,453.38
<b>Total Budget</b>	\$0.00	\$1,141,453.38
<b>Total Obligated</b>	\$0.00	\$1,141,453.38
<b>Total Funds Drawdown</b>	\$0.00	\$1,141,453.38
<b>Program Funds Drawdown</b>	\$0.00	\$905,584.58
<b>Program Income Drawdown</b>	\$0.00	\$235,868.80
<b>Program Income Received</b>	\$0.00	\$106,530.41
<b>Total Funds Expended</b>	\$0.00	\$1,141,453.38
CITY OF BIRMINGHAM	\$0.00	\$1,141,453.38
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN

**Location Description:**

CITY OF BIRMINGHAM

**Activity Progress Narrative:**

Ten of the 19 houses completed by the City of Birmingham are occupied by households whose incomes do not exceed 50% AMI. (See BHAM-2RHB75-002 for additional information.)

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	10/11
# ELI Households (0-30% AMI)	0	3/0





	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/11
# of Singlefamily Units	0	10/11

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/11	0/0	5/11	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00
# Renter Households	0	0	0	4/10	0/0	4/10	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>BHAM-2RHB75-002</b>
<b>Activity Title:</b>	<b>CITY OF BIRMINGHAM-REHABILITATION-120</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
CITY OF BIRMINGHAM

**Program Income Account:**  
BIRMINGHAM PROGRAM INCOME ACCOUNT

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,155,978.12
<b>Total Budget</b>	\$0.00	\$1,155,978.12
<b>Total Obligated</b>	\$0.00	\$1,155,978.12
<b>Total Funds Drawdown</b>	\$0.00	\$1,155,978.12
<b>Program Funds Drawdown</b>	\$0.00	\$994,415.42
<b>Program Income Drawdown</b>	\$0.00	\$161,562.70
<b>Program Income Received</b>	\$0.00	\$276,979.03
<b>Total Funds Expended</b>	\$0.00	\$1,155,978.12
CITY OF BIRMINGHAM	\$0.00	\$1,155,978.12
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

CITY OF BIRMINGHAM

**Activity Progress Narrative:**

The City of Birmingham has a total inventory of 19 properties. The Jefferson County Committee for Economic Opportunity (JCCEO), a community action agency, conducted activities for the City. All properties have been sold or gifted. Ten are occupied by households whose incomes do not exceed 50% AMI (see BHAM-2RHB25-002). Properties gifted to area nonprofit organizations are used as rental homes for households with special needs.

**Accomplishments Performance Measures**

# of Properties	This Report Period	Cumulative Actual Total / Expected
	Total	Total
	0	9/8



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/8
# of Singlefamily Units	0	9/8

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	4/2	6/8	66.67
# Owner Households	0	0	0	0/0	3/1	5/6	60.00
# Renter Households	0	0	0	0/0	1/1	1/2	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>HBHV-2RHB25-034</b>
<b>Activity Title:</b>	<b>HABITAT HUNTSVILLE-REHABILITATION-50</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
ALABAMA ASSOCIATION OF HABITAT AFFILIATES

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$2,350,276.79
<b>Total Budget</b>	\$0.00	\$2,350,276.79
<b>Total Obligated</b>	\$0.00	\$2,350,276.79
<b>Total Funds Drawdown</b>	\$0.00	\$2,350,276.79
<b>Program Funds Drawdown</b>	\$0.00	\$2,350,276.79
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,350,276.79
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$2,350,276.79
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN

**Location Description:**

CITY OF HUNTSVILLE

**Activity Progress Narrative:**

Twenty-five of the 31 houses completed by Habitat for Humanity of Madison County (Huntsville) are occupied by households whose incomes do not exceed 50% AMI. (See HBHV-2RHB75-034 for additional information.)

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	16/19
# ELI Households (0-30% AMI)	0	6/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	16/19
# of Singlefamily Units	0	16/19

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/19	0/0	10/19	100.00
# Owner Households	0	0	0	10/19	0/0	10/19	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>HBHV-2RHB75-034</b>
<b>Activity Title:</b>	<b>HABITAT HUNTSVILLE-REHABILITATION-120</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
ALABAMA ASSOCIATION OF HABITAT AFFILIATES

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$649,723.21
<b>Total Budget</b>	\$0.00	\$649,723.21
<b>Total Obligated</b>	\$0.00	\$649,723.21
<b>Total Funds Drawdown</b>	\$0.00	\$649,723.21
<b>Program Funds Drawdown</b>	\$0.00	\$649,723.21
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$649,723.21
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$649,723.21
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

CITY OF HUNTSVILLE

**Activity Progress Narrative:**

Habitat for Humanity of Madison County (Huntsville) has a total inventory of 31 properties. All properties have been sold or leased. Twenty-five are occupied by households whose incomes do not exceed 50% AMI (see HBHV-2RHB25-034).

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/11



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/11
# of Singlefamily Units	0	4/11

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	2/11	2/11	100.00
# Owner Households	0	0	0	0/0	2/11	2/11	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>HBJC-2RHB25-034</b>
<b>Activity Title:</b>	<b>HABITAT JEFFERSON COUNTY-REHABILITATION-50</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

2RHB

**Projected Start Date:**

04/28/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Alabama NSP Rehabilitation

**Projected End Date:**

03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

ALABAMA ASSOCIATION OF HABITAT AFFILIATES

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,216,215.32
<b>Total Budget</b>	\$0.00	\$1,216,215.32
<b>Total Obligated</b>	\$0.00	\$1,216,215.32
<b>Total Funds Drawdown</b>	\$0.00	\$1,216,215.32
<b>Program Funds Drawdown</b>	\$0.00	\$1,216,215.32
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,216,215.32
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$1,216,215.32
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN

**Location Description:**

JEFFERSON COUNTY INCLUDING CITY OF BIRMINGHAM

**Activity Progress Narrative:**

Twelve of the 37 houses completed by the Greater Birmingham Habitat for Humanity (Jefferson County) are occupied by households whose incomes do not exceed 50% AMI. (See HBJC-2RHB75-034 for additional information.)

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	10/10





	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/10
# of Singlefamily Units	0	10/10

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/10	0/0	7/10	100.00
# Owner Households	0	0	0	7/10	0/0	7/10	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** HBJC-2RHB75-034  
**Activity Title:** HABITAT JEFFERSON COUNTY-REHABILITATION-120

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 2RHB

**Project Title:**  
 Alabama NSP Rehabilitation

**Projected Start Date:**  
 04/28/2009

**Projected End Date:**  
 03/10/2013

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 ALABAMA ASSOCIATION OF HABITAT AFFILIATES

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$3,283,784.68
<b>Total Budget</b>	\$0.00	\$3,283,784.68
<b>Total Obligated</b>	\$0.00	\$3,283,784.68
<b>Total Funds Drawdown</b>	\$0.00	\$3,283,784.68
<b>Program Funds Drawdown</b>	\$0.00	\$3,283,784.68
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,283,784.68
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$3,283,784.68
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

JEFFERSON COUNTY INCLUDING CITY OF BIRMINGHAM

**Activity Progress Narrative:**

The Greater Birmingham Habitat for Humanity (Jefferson County) has a total inventory of 37 properties. All properties have been sold or leased. Twelve are occupied by households whose incomes do not exceed 50% AMI (see HBJC-2RHB25-034).

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	25/27



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	25/27
# of Singlefamily Units	0	25/27

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	22/27	23/27	95.65	
# Owner Households	0	0	0	0/0	22/27	23/27	95.65	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** HBMC-2RHB25-034  
**Activity Title:** HABITAT MOBILE COUNTY-REHABILITATION-50

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

2RHB

**Projected Start Date:**

04/28/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Alabama NSP Rehabilitation

**Projected End Date:**

03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

ALABAMA ASSOCIATION OF HABITAT AFFILIATES

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,400,786.11
<b>Total Budget</b>	\$0.00	\$1,400,786.11
<b>Total Obligated</b>	\$0.00	\$1,400,786.11
<b>Total Funds Drawdown</b>	\$0.00	\$1,400,786.11
<b>Program Funds Drawdown</b>	\$0.00	\$1,400,786.11
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,400,786.11
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$1,400,786.11
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN

**Location Description:**

MOBILE COUNTY INCLUDING THE CITY OF MOBILE

**Activity Progress Narrative:**

Thirteen of the 43 houses completed by Habitat for Humanity of Southwest Alabama (Mobile County) are occupied by households whose incomes do not exceed 50% AMI. (See HBMC-2RHB75-034 for additional information.)

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/22



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/22
# of Singlefamily Units	0	10/22

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/22	0/0	10/22	100.00
# Owner Households	0	0	0	10/22	0/0	10/22	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>HBMC-2RHB75-034</b>
<b>Activity Title:</b>	<b>HABITAT MOBILE COUNTY-REHABILITATION-120</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

2RHB

**Projected Start Date:**

04/28/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Alabama NSP Rehabilitation

**Projected End Date:**

03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

ALABAMA ASSOCIATION OF HABITAT AFFILIATES

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,099,213.89
<b>Total Budget</b>	\$0.00	\$3,099,213.89
<b>Total Obligated</b>	\$0.00	\$3,099,213.89
<b>Total Funds Drawdown</b>	\$0.00	\$3,099,213.89
<b>Program Funds Drawdown</b>	\$0.00	\$3,099,213.89
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,099,213.89
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$3,099,213.89
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

MOBILE COUNTY INCLUDING THE CITY OF MOBILE

**Activity Progress Narrative:**

Habitat for Humanity of Southwest Alabama (Mobile County) has a total inventory of 43 properties. All rehab work is complete and 38 homes have been sold or leased. Thirteen are occupied by households whose incomes do not exceed 50% AMI (see HBMC-2RHB25-034). Program completion is estimated by January 31, 2016.

**Accomplishments Performance Measures**

<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
<b>Total</b>	<b>Total</b>



# of Properties	0	21/21
-----------------	---	-------

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	21/21
# of Singlefamily Units	0	21/21

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	19/21	21/21	90.48
# Owner Households	0	0	0	0/0	19/21	21/21	90.48

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** HUNT-2RHB25-023  
**Activity Title:** CITY OF HUNTSVILLE-REHABILITATION-50

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 2RHB  
**Projected Start Date:**  
 04/28/2009  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Activity Status:**  
 Under Way  
**Project Title:**  
 Alabama NSP Rehabilitation  
**Projected End Date:**  
 03/10/2013  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 CITY OF HUNTSVILLE

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$149,629.56
Total Budget	\$0.00	\$149,629.56
Total Obligated	\$0.00	\$149,629.56
Total Funds Drawdown	\$0.00	\$149,629.56
Program Funds Drawdown	\$0.00	\$99,409.06
Program Income Drawdown	\$0.00	\$50,220.50
Program Income Received	\$0.00	\$62,934.01
Total Funds Expended	\$0.00	\$149,629.56
CITY OF HUNTSVILLE	\$0.00	\$149,629.56
Match Contributed	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

CITY OF HUNTSVILLE

**Activity Progress Narrative:**

Two of the 7 houses completed by the City of Huntsville are occupied by households whose incomes do not exceed 50% AMI. (See HUNT-2RHB75-023 for additional information.)

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/1





	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/1
# of Singlefamily Units	0	2/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/1	0/0	2/1	100.00
# Owner Households	0	0	0	2/1	0/0	2/1	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>HUNT-2RHB75-023</b>
<b>Activity Title:</b>	<b>CITY OF HUNTSVILLE-REHABILITATION-120</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
CITY OF HUNTSVILLE

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$528,182.86
<b>Total Budget</b>	\$0.00	\$528,182.86
<b>Total Obligated</b>	\$0.00	\$528,182.86
<b>Total Funds Drawdown</b>	\$0.00	\$525,556.69
<b>Program Funds Drawdown</b>	\$0.00	\$224,731.70
<b>Program Income Drawdown</b>	\$0.00	\$300,824.99
<b>Program Income Received</b>	\$0.00	\$163,628.41
<b>Total Funds Expended</b>	\$8,601.12	\$534,157.81
CITY OF HUNTSVILLE	\$8,601.12	\$534,157.81
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

CITY OF HUNTSVILLE

**Activity Progress Narrative:**

The City of Huntsville has a total inventory of 7 properties. Family Services Center, Inc. of Huntsville is conducting activities for the City. Rehab activities are complete on all properties and all have been sold. Two were sold to households whose incomes do not exceed 50% AMI (see HUNT-2RHB25-023).

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/4



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/4
# of Singlefamily Units	0	3/4

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	1/3	3/4	33.33	
# Owner Households	0	0	0	0/0	1/3	3/4	33.33	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>HVHA-2RHB25-024</b>
<b>Activity Title:</b>	<b>HUNTSVILLE HOUSING AUTHORITY-REHABILITATION-50</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
2RHB

**Projected Start Date:**  
04/28/2009

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Activity Status:**  
Under Way

**Project Title:**  
Alabama NSP Rehabilitation

**Projected End Date:**  
03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**  
HUNTSVILLE HOUSING AUTHORITY

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,381,044.46
<b>Total Budget</b>	\$0.00	\$1,381,044.46
<b>Total Obligated</b>	\$0.00	\$1,381,044.46
<b>Total Funds Drawdown</b>	\$0.00	\$1,381,044.46
<b>Program Funds Drawdown</b>	\$0.00	\$1,381,044.46
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,381,044.46
CITY OF MOBILE	\$0.00	\$0.00
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$1,381,044.46
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN

**Location Description:**

CITY OF HUNTSVILLE

**Activity Progress Narrative:**

Eleven of the 21 houses completed by the Huntsville Housing Authority (HHA) are occupied by households whose incomes do not exceed 50% AMI. (See HVHA-2RHB75-024 for additional information.)

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	10/10



# ELI Households (0-30% AMI)	0	3/0
------------------------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/10
# of Singlefamily Units	0	10/10

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/10	0/0	10/10	100.00
# Owner Households	0	0	0	10/10	0/0	10/10	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>HVHA-2RHB25M1-024</b>
<b>Activity Title:</b>	<b>HUNTSVILLE HOUSING AUTHORITY-REHABILITATION-50</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
2RHB

**Projected Start Date:**  
04/28/2009

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Activity Status:**  
Under Way

**Project Title:**  
Alabama NSP Rehabilitation

**Projected End Date:**  
03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**  
HUNTSVILLE HOUSING AUTHORITY

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$185,026.20
<b>Total Budget</b>	\$0.00	\$185,026.20
<b>Total Obligated</b>	\$0.00	\$185,026.20
<b>Total Funds Drawdown</b>	\$0.00	\$185,026.20
<b>Program Funds Drawdown</b>	\$0.00	\$185,026.20
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$185,026.20
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$0.00
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$185,026.20
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED MULTI-FAMILY PROPERTY WHICH HAS BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

2216 WINDTRACE CIRCLE SW, HUNTSVILLE AL 35805

**Activity Progress Narrative:**

The 4 units located at 2216 Wind Trace Circle SW in Huntsville are operated as public housing by the Huntsville Housing Authority (HHA). All units are leased to tenants whose incomes do not exceed 50% AMI.

**Accomplishments Performance Measures**

This Report Period Total	Cumulative Actual Total / Expected Total
-----------------------------	---



# of Properties	0	1/1
# ELI Households (0-30% AMI)	0	3/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Multifamily Units	0	4/4

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Renter Households	0	0	0	4/4	0/0	4/4	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>HVHA-2RHB25M2-024</b>
<b>Activity Title:</b>	<b>HUNTSVILLE HOUSING AUTHORITY-REHABILITATION-50</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
2RHB

**Projected Start Date:**  
04/28/2009

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Activity Status:**  
Under Way

**Project Title:**  
Alabama NSP Rehabilitation

**Projected End Date:**  
03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**  
HUNTSVILLE HOUSING AUTHORITY

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$185,026.20
<b>Total Budget</b>	\$0.00	\$185,026.20
<b>Total Obligated</b>	\$0.00	\$185,026.20
<b>Total Funds Drawdown</b>	\$0.00	\$185,026.20
<b>Program Funds Drawdown</b>	\$0.00	\$185,026.20
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$185,026.20
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$0.00
ALETHEIA HOUSE	\$0.00	\$0.00
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$185,026.20
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED MULTI-FAMILY PROPERTY WHICH HAS BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

2226 WINDTRACE CIRCLE SW, HUNTSVILLE AL 35805

**Activity Progress Narrative:**

The 4 units located at 2226 Wind Trace Circle SW in Huntsville are operated as public housing by the Huntsville Housing Authority (HHA). All units are leased to tenants whose incomes do not exceed 50% AMI.





## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/1	
# ELI Households (0-30% AMI)	0		4/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		4/4	
# of Multifamily Units	0		4/4	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Renter Households	0	0	0	4/4	0/0	4/4	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>HVHA-2RHB25M3-024</b>
<b>Activity Title:</b>	<b>HUNTSVILLE HOUSING AUTHORITY-REHABILITATION-50</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
2RHB

**Projected Start Date:**  
04/28/2009

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Activity Status:**  
Under Way

**Project Title:**  
Alabama NSP Rehabilitation

**Projected End Date:**  
03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**  
HUNTSVILLE HOUSING AUTHORITY

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$185,026.20
<b>Total Budget</b>	\$0.00	\$185,026.20
<b>Total Obligated</b>	\$0.00	\$185,026.20
<b>Total Funds Drawdown</b>	\$0.00	\$185,026.20
<b>Program Funds Drawdown</b>	\$0.00	\$185,026.20
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$185,026.20
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$0.00
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$185,026.20
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED MULTI-FAMILY PROPERTY WHICH HAS BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

2228 WINDTRACE CIRCLE SW, HUNTSVILLE AL 35805

**Activity Progress Narrative:**

The 4 units located at 2228 Wind Trace Circle SW in Huntsville are operated as public housing by the Huntsville Housing Authority (HHA). All units are leased to tenants whose incomes do not exceed 50% AMI.

**Accomplishments Performance Measures**

This Report Period Total	Cumulative Actual Total / Expected Total
-----------------------------	---



# of Properties	0	1/1
# ELI Households (0-30% AMI)	0	4/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Multifamily Units	0	4/4

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Renter Households	0	0	0	4/4	0/0	4/4	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>HVHA-2RHB25M4-024</b>
<b>Activity Title:</b>	<b>HUNTSVILLE HOUSING AUTHORITY-REHABILITATION-50</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
2RHB

**Projected Start Date:**  
04/28/2009

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Activity Status:**  
Under Way

**Project Title:**  
Alabama NSP Rehabilitation

**Projected End Date:**  
03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**  
HUNTSVILLE HOUSING AUTHORITY

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$185,026.20
<b>Total Budget</b>	\$0.00	\$185,026.20
<b>Total Obligated</b>	\$0.00	\$185,026.20
<b>Total Funds Drawdown</b>	\$0.00	\$185,026.20
<b>Program Funds Drawdown</b>	\$0.00	\$185,026.20
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$185,026.20
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$0.00
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$185,026.20
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED MULTI-FAMILY PROPERTY WHICH HAS BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

2300 WINDTRACE CIRCLE SW, HUNTSVILLE AL 35805

**Activity Progress Narrative:**

The 4 units located at 2300 Wind Trace Circle SW in Huntsville are operated as public housing by the Huntsville Housing Authority (HHA). All units are leased to tenants whose incomes do not exceed 50% AMI.

**Accomplishments Performance Measures**

This Report Period Total	Cumulative Actual Total / Expected Total
-----------------------------	---



# of Properties	0	1/1
# ELI Households (0-30% AMI)	0	4/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Multifamily Units	0	4/4

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Renter Households	0	0	0	4/4	0/0	4/4	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>HVHA-2RHB25M5-024</b>
<b>Activity Title:</b>	<b>HUNTSVILLE HOUSING AUTHORITY-REHABILITATION-50</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

2RHB

**Projected Start Date:**

04/28/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Alabama NSP Rehabilitation

**Projected End Date:**

03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

HUNTSVILLE HOUSING AUTHORITY

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$185,026.20
<b>Total Budget</b>	\$0.00	\$185,026.20
<b>Total Obligated</b>	\$0.00	\$185,026.20
<b>Total Funds Drawdown</b>	\$0.00	\$185,026.20
<b>Program Funds Drawdown</b>	\$0.00	\$185,026.20
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$185,026.20
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$0.00
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$185,026.20
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED MULTI-FAMILY PROPERTY WHICH HAS BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

2302 WINDTRACE CIRCLE SW, HUNTSVILLE AL 35805

**Activity Progress Narrative:**

The 4 units located at 2302 Wind Trace Circle SW in Huntsville are operated as public housing by the Huntsville Housing Authority (HHA). All units are leased to tenants whose incomes do not exceed 50% AMI.

**Accomplishments Performance Measures**

This Report Period Total	Cumulative Actual Total / Expected Total
-----------------------------	---



# of Properties	0	1/1
# ELI Households (0-30% AMI)	0	4/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Multifamily Units	0	4/4

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Renter Households	0	0	0	4/4	0/0	4/4	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** HVHA-2RHB25M6-024  
**Activity Title:** HUNTSVILLE HOUSING AUTHORITY-REHAB-50

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 2RHB

**Project Title:**  
 Alabama NSP Rehabilitation

**Projected Start Date:**  
 04/28/2009

**Projected End Date:**  
 03/10/2013

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 HUNTSVILLE HOUSING AUTHORITY

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$185,026.25
<b>Total Budget</b>	\$0.00	\$185,026.25
<b>Total Obligated</b>	\$0.00	\$185,026.25
<b>Total Funds Drawdown</b>	\$0.00	\$185,026.25
<b>Program Funds Drawdown</b>	\$0.00	\$185,026.25
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$185,026.25
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$0.00
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$185,026.25
MISSION BIRMINGHAM	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED MULTI-FAMILY PROPERTY WHICH HAS BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

4928 COTTON ROW NW, HUNTSVILLE AL 35816

**Activity Progress Narrative:**

The 4 units located at 4928 Cotton Row NW in Huntsville are operated as public housing by the Huntsville Housing Authority (HHA). All units are leased to tenants whose incomes do not exceed 50% AMI.

**Accomplishments Performance Measures**

This Report Period	Cumulative Actual Total / Expected
Total	Total





# of Properties	0	1/1
# ELI Households (0-30% AMI)	0	3/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Multifamily Units	0	4/4

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Renter Households	0	0	0	4/4	0/0	4/4	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>HVHA-2RHB75-024</b>
<b>Activity Title:</b>	<b>HUNTSVILLE HOUSING AUTHORITY-REHABILITATION-120</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
2RHB

**Projected Start Date:**  
04/28/2009

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
NSP Only - LMMI

**Activity Status:**  
Under Way

**Project Title:**  
Alabama NSP Rehabilitation

**Projected End Date:**  
03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**  
HUNTSVILLE HOUSING AUTHORITY

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,308,798.29
<b>Total Budget</b>	\$0.00	\$1,308,798.29
<b>Total Obligated</b>	\$0.00	\$1,308,798.29
<b>Total Funds Drawdown</b>	\$0.00	\$1,308,798.29
<b>Program Funds Drawdown</b>	\$0.00	\$1,308,798.29
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,308,798.29
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$1,308,798.29
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

CITY OF HUNTSVILLE

**Activity Progress Narrative:**

The Huntsville Housing Authority (HHA) has a total inventory of 21 single-family properties. Twenty have been sold and one is occupied under a lease-purchase agreement. Eleven homes are occupied by households whose incomes do not exceed 50% AMI (see HVHA-2RHB25-024).

**Accomplishments Performance Measures**

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Properties	0	10/11
-----------------	---	-------

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/11
# of Singlefamily Units	0	10/11

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	7/9	10/11	70.00
# Owner Households	0	0	0	0/0	7/9	10/11	70.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** JEFF-2RHB25-005

**Activity Title:** JEFFERSON COUNTY-REHABILITATION-50

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

2RHB

**Projected Start Date:**

04/28/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Alabama NSP Rehabilitation

**Projected End Date:**

03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

JEFFERSON COUNTY COMMISSION

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$804,905.57
<b>Total Budget</b>	\$0.00	\$804,905.57
<b>Total Obligated</b>	\$0.00	\$804,905.57
<b>Total Funds Drawdown</b>	\$0.00	\$804,905.57
<b>Program Funds Drawdown</b>	\$0.00	\$804,905.57
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$804,905.57
JEFFERSON COUNTY COMMISSION	\$0.00	\$804,905.57
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN

**Location Description:**

JEFFERSON COUNTY EXCLUDING THE CITIES OF BESSEMER, BIRMINGHAM AND HOOVER, AND THE TOWNS OF ARGO, COUNTY LINE, SUMITON AND WEST JEFFERSON.

**Activity Progress Narrative:**

Seven of the 16 houses completed by Jefferson County are occupied by households whose incomes do not exceed 50% AMI. (See JEFF-2RHB75-005 for additional information.)

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	6/7
<b># ELI Households (0-30% AMI)</b>	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/7
# of Singlefamily Units	0	6/7

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/7	0/0	7/7	100.00
# Owner Households	0	0	0	7/7	0/0	7/7	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>JEFF-2RHB75-005</b>
<b>Activity Title:</b>	<b>JEFFERSON COUNTY-REHABILITATION-120</b>

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Project Number:**  
 2RHB

**Projected Start Date:**  
 04/28/2009

**Benefit Type:**  
 Direct ( HouseHold )

**National Objective:**  
 NSP Only - LMMI

**Activity Status:**  
 Under Way

**Project Title:**  
 Alabama NSP Rehabilitation

**Projected End Date:**  
 03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**  
 JEFFERSON COUNTY COMMISSION

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,079,294.43
<b>Total Budget</b>	\$0.00	\$1,079,294.43
<b>Total Obligated</b>	\$0.00	\$1,079,294.43
<b>Total Funds Drawdown</b>	\$0.00	\$1,079,294.43
<b>Program Funds Drawdown</b>	\$0.00	\$1,079,294.43
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,079,294.43
JEFFERSON COUNTY COMMISSION	\$0.00	\$1,079,294.43
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

JEFFERSON COUNTY EXCLUDING THE CITIES OF BESSEMER, BIRMINGHAM AND HOOVER, AND THE TOWNS OF ARGO, COUNTY LINE, SUMITON AND WEST JEFFERSON.

**Activity Progress Narrative:**

Jefferson County has a total inventory of 16 properties. The Greater Birmingham Habitat for Humanity conducted activities for the County. All properties have been sold. Seven were sold to households whose incomes do not exceed 50% AMI (see JEFF-2RHB25-005).

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	9/9



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/9
# of Singlefamily Units	0	9/9

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	9/9	9/9	100.00
# Owner Households	0	0	0	0/0	9/9	9/9	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>JEFF-4DEMOL-005</b>
<b>Activity Title:</b>	<b>JEFFERSON COUNTY-DEMOLITION</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
JEFFERSON COUNTY COMMISSION

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$15,800.00
Total Budget	\$0.00	\$15,800.00
Total Obligated	\$0.00	\$15,800.00
Total Funds Drawdown	\$0.00	\$15,800.00
Program Funds Drawdown	\$0.00	\$15,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,800.00
JEFFERSON COUNTY COMMISSION	\$0.00	\$15,800.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE D, DEMOLISH BLIGHTED STRUCTURES.

**Location Description:**

JEFFERSON COUNTY EXCLUDING THE CITIES OF BESSEMER, BIRMINGHAM AND HOOVER, AND THE TOWNS OF ARGO, COUNTY LINE, SUMITON AND WEST JEFFERSON.

**Activity Progress Narrative:**

Jefferson County demolished 5 blighted properties located in NSP LMMI eligible block groups.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	5/5





	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/5
# of Singlefamily Units	0	5/5

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>MISS-2RHB25-021</b>
<b>Activity Title:</b>	<b>MISSION BIRMINGHAM-REHABILITATION-50</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
MISSION BIRMINGHAM

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$264,757.51
<b>Total Budget</b>	\$0.00	\$264,757.51
<b>Total Obligated</b>	\$0.00	\$264,757.51
<b>Total Funds Drawdown</b>	\$0.00	\$264,757.51
<b>Program Funds Drawdown</b>	\$0.00	\$264,757.51
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$264,757.51
MISSION BIRMINGHAM	\$0.00	\$264,757.51
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN

**Location Description:**

CITY OF BIRMINGHAM

**Activity Progress Narrative:**

Seven of the 11 houses completed by the Greater Birmingham Habitat for Humanity are leased to households whose incomes do not exceed 50% AMI. (See MISS-2RHB75-021 for additional information.)

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	4/3
<b># ELI Households (0-30% AMI)</b>	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/3
# of Singlefamily Units	0	4/3

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/3	0/0	3/3	100.00
# Owner Households	0	0	0	3/3	0/0	3/3	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>MISS-2RHB75-021</b>
<b>Activity Title:</b>	<b>MISSION BIRMINGHAM-REHABILITATION-120</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
2RHB

**Projected Start Date:**  
04/28/2009

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
NSP Only - LMMI

**Activity Status:**  
Under Way

**Project Title:**  
Alabama NSP Rehabilitation

**Projected End Date:**  
03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**  
MISSION BIRMINGHAM

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$735,242.49
<b>Total Budget</b>	\$0.00	\$735,242.49
<b>Total Obligated</b>	\$0.00	\$735,242.49
<b>Total Funds Drawdown</b>	\$0.00	\$735,242.49
<b>Program Funds Drawdown</b>	\$0.00	\$735,242.49
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$735,242.49
MISSION BIRMINGHAM	\$0.00	\$735,242.49
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

CITY OF BIRMINGHAM

**Activity Progress Narrative:**

Mission Birmingham originally had a total inventory of 13 properties and sold one. On October 1, 2014, Mission Birmingham transferred ownership of its 12 remaining properties to the Greater Birmingham Habitat for Humanity. Habitat has completed rehab activities on 11 properties. All homes are currently occupied under lease agreements. Seven are leased to households whose incomes do not exceed 50% AMI (see MISS-2RHB25-021).

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	9/10



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/10
# of Singlefamily Units	0	9/10

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	4/7	5/10	80.00	
# Owner Households	0	0	0	0/0	4/7	5/10	80.00	

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>MOBL-2RHB25-028</b>
<b>Activity Title:</b>	<b>CITY OF MOBILE-REHABILITATION-50</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
2RHB

**Projected Start Date:**  
04/28/2009

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Activity Status:**  
Under Way

**Project Title:**  
Alabama NSP Rehabilitation

**Projected End Date:**  
03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**  
CITY OF MOBILE

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$715,083.03
<b>Total Budget</b>	\$0.00	\$715,083.03
<b>Total Obligated</b>	\$0.00	\$715,083.03
<b>Total Funds Drawdown</b>	\$0.00	\$715,083.03
<b>Program Funds Drawdown</b>	\$0.00	\$677,914.23
<b>Program Income Drawdown</b>	\$0.00	\$37,168.80
<b>Program Income Received</b>	\$0.00	\$151,236.75
<b>Total Funds Expended</b>	\$0.00	\$715,083.03
CITY OF MOBILE	\$0.00	\$715,083.03
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN

**Location Description:**

CITY OF MOBILE

**Activity Progress Narrative:**

Eight of the 19 houses completed by the City of Mobile are occupied by households whose incomes do not exceed 50% AMI. (See MOBL-2RHB75-028 for additional information.)

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/6
# ELI Households (0-30% AMI)	0	1/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/6
# of Singlefamily Units	0	3/6

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/6	0/0	3/6	100.00
# Owner Households	0	0	0	3/6	0/0	3/6	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>MOBL-2RHB75-028</b>
<b>Activity Title:</b>	<b>CITY OF MOBILE-REHABILITATION-120</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
CITY OF MOBILE

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,829,369.27
<b>Total Budget</b>	\$0.00	\$1,829,369.27
<b>Total Obligated</b>	\$0.00	\$1,829,369.27
<b>Total Funds Drawdown</b>	\$0.00	\$1,434,593.22
<b>Program Funds Drawdown</b>	\$0.00	\$1,217,204.52
<b>Program Income Drawdown</b>	\$0.00	\$217,388.70
<b>Program Income Received</b>	\$0.00	\$393,215.55
<b>Total Funds Expended</b>	\$0.00	\$1,434,593.22
CITY OF MOBILE	\$0.00	\$1,434,593.22
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

CITY OF MOBILE

**Activity Progress Narrative:**

The City of Mobile has a total inventory of 24 properties. Four nonprofit organizations, Bay Area Women Coalition, Housing First, Mobile Community Action (MCA), and Restore Mobile (formerly the Mobile Historical Development Commission) conducted activities for the City. Nineteen homes have been sold or leased with the City holding and servicing mortgages on six of these. Eight properties are occupied by households whose incomes do not exceed 50% AMI (see MOBL-2RHB25-028).

As a result of a Request for Proposals process, the City donated one single-family home to the New Shiloh Baptist Church who will lease it to NSP income eligible households. Program completion is estimated by December 31, 2015.





## Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	9/13

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	9/13
# of Singlefamily Units	0	9/13

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	6/10	9/13	66.67
# Owner Households	0	0	0	0/0	6/10	9/13	66.67

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>MOCY-2RHB25-043</b>
<b>Activity Title:</b>	<b>MOBILE COUNTY-REHABILITATION-50</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
MOBILE COUNTY COMMISSION

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,190,404.54
<b>Total Budget</b>	\$0.00	\$1,190,404.54
<b>Total Obligated</b>	\$0.00	\$1,190,404.54
<b>Total Funds Drawdown</b>	\$0.00	\$1,190,404.54
<b>Program Funds Drawdown</b>	\$0.00	\$1,190,404.54
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,190,404.54
MOBILE COUNTY COMMISSION	\$0.00	\$1,190,404.54
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN

**Location Description:**

MOBILE COUNTY EXCLUDING THE CITIES OF BAYOU LA BATRE, MOBILE AND PRICHARD.

**Activity Progress Narrative:**

Ten of the 17 houses completed by Mobile County are occupied by households whose incomes do not exceed 50% AMI. (See MOCY-2RHB75-043 for additional information.)

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	6/8
# ELI Households (0-30% AMI)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/8
# of Singlefamily Units	0	6/8

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/8	0/0	6/8	100.00
# Owner Households	0	0	0	6/8	0/0	6/8	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>MOCY-2RHB75-043</b>
<b>Activity Title:</b>	<b>MOBILE COUNTY-REHABILITATION-120</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
MOBILE COUNTY COMMISSION

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$809,595.46
<b>Total Budget</b>	\$0.00	\$809,595.46
<b>Total Obligated</b>	\$0.00	\$809,595.46
<b>Total Funds Drawdown</b>	\$0.00	\$798,164.59
<b>Program Funds Drawdown</b>	\$0.00	\$704,862.91
<b>Program Income Drawdown</b>	\$0.00	\$93,301.68
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$798,164.59
MOBILE COUNTY COMMISSION	\$0.00	\$798,164.59
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

MOBILE COUNTY EXCLUDING THE CITIES OF BAYOU LA BATRE, MOBILE AND PRICHARD.

**Activity Progress Narrative:**

Mobile County has a total inventory of 17 properties. Habitat for Humanity in Mobile County is conducting activities for the County. All rehab work is complete, and 17 have been sold or leased. Habitat for Humanity has begun working with tenants under lease-purchase agreements to close on those properties. Ten properties are occupied by households whose incomes do not exceed 50% AMI (see MOCY-2RHB25-043). The County anticipates program completion by August 2016.

**Accomplishments Performance Measures**

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Properties	0	3/8
-----------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/8
# of Singlefamily Units	0	3/8

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	2/8	3/8	66.67
# Owner Households	0	0	0	0/0	2/8	3/8	66.67

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>MONT-2RHB25-048</b>
<b>Activity Title:</b>	<b>CITY OF MONTGOMERY-REHABILITATION-50</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
CITY OF MONTGOMERY

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$366,088.83
<b>Total Budget</b>	\$0.00	\$366,088.83
<b>Total Obligated</b>	\$0.00	\$366,088.83
<b>Total Funds Drawdown</b>	\$0.00	\$366,088.83
<b>Program Funds Drawdown</b>	\$0.00	\$244,607.70
<b>Program Income Drawdown</b>	\$0.00	\$121,481.13
<b>Program Income Received</b>	\$0.00	\$322,761.39
<b>Total Funds Expended</b>	\$0.00	\$366,088.83
CITY OF MONTGOMERY	\$0.00	\$366,088.83
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN

**Location Description:**

CITY OF MONTGOMERY

**Activity Progress Narrative:**

Six of the 20 houses completed by the City of Montgomery are occupied by households whose incomes do not exceed 50% AMI. (See MONT-2RHB75-048 for additional information.)

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/4
# ELI Households (0-30% AMI)	0	2/0



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	4/4

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Owner Households	0	0	0	4/4	0/0	4/4	100.00

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>MONT-2RHB75-048</b>
<b>Activity Title:</b>	<b>CITY OF MONTGOMERY-REHABILITATION-120</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
CITY OF MONTGOMERY

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$2,384,011.60
<b>Total Budget</b>	\$0.00	\$2,384,011.60
<b>Total Obligated</b>	\$0.00	\$2,384,011.60
<b>Total Funds Drawdown</b>	\$0.00	\$1,678,537.03
<b>Program Funds Drawdown</b>	\$0.00	\$1,167,176.20
<b>Program Income Drawdown</b>	\$0.00	\$511,360.83
<b>Program Income Received</b>	\$0.00	\$839,179.60
<b>Total Funds Expended</b>	\$0.00	\$2,020,201.59
CITY OF MONTGOMERY	\$0.00	\$2,020,201.59
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

**Location Description:**

CITY OF MONTGOMERY

**Activity Progress Narrative:**

The City of Montgomery has a total inventory of 23 properties. Volunteers of America (VOA) conducted activities for 17 properties acquired with grant funds and rehab activities are complete. Fifteen have been sold and two gifted. Five of these are occupied by households whose incomes do not exceed 50% AMI (see MONT-2RHB25-048). The City contracted with All Collaborating To Serve Community Development Corporation (ACTS CDC) to rehabilitate one single-family property with program income. ACTS CDC is holding and servicing the mortgage for this property. This property is occupied by a household whose income does not exceed 50% AMI (see MONT-2RHB25-048). The City has drafted an agreement with the Community Action Partnership of North Alabama (CAPNA) for the rehab and rental program management of 13 vacant single-family properties. These homes will be leased to households whose incomes do not exceed 50% AMI. Three of the homes were acquired with program income and 10 were already under City ownership. (Note: Six were previously acquired and partially rehabilitated with HOME funds.) Demolition activities are complete on two blighted multifamily properties acquired with program income





funds. These properties are located in NSP LMMI eligible block groups. (See MONT-4DEMOL-048.)  
 The City anticipates program completion by March 2016.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		12/13	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		12/13	
# of Singlefamily Units	0		12/13	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	5/11	12/13	41.67
# Owner Households	0	0	0	0/0	5/11	12/13	41.67

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>MONT-4DEMOL-048</b>
<b>Activity Title:</b>	<b>CITY OF MONTGOMERY-DEMOLITION</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
2RHB

**Project Title:**  
Alabama NSP Rehabilitation

**Projected Start Date:**  
04/28/2009

**Projected End Date:**  
03/10/2013

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
CITY OF MONTGOMERY

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$341,664.56
Total Budget	\$0.00	\$341,664.56
Total Obligated	\$0.00	\$341,664.56
Total Funds Drawdown	\$0.00	\$341,664.56
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$341,664.56
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
CITY OF MONTGOMERY	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
UNDER ELIGIBLE USE D, DEMOLISH BLIGHTED STRUCTURES.

**Location Description:**  
MONTGOMERY, ALABAMA

**Activity Progress Narrative:**  
The City of Montgomery demolished two blighted multifamily properties located in NSP LMMI eligible block groups.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/4

  

	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Housing Units	0	0/2
# of Multifamily Units	0	0/2

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

### Project # / Title: 3ADM / Alabama NSP Administration

<b>Grantee Activity Number:</b>	<b>BESS-3ADMIN-009</b>
<b>Activity Title:</b>	<b>CITY OF BESSEMER-ADMINISTRATION</b>

<b>Activity Category:</b> Administration	<b>Activity Status:</b> Under Way
<b>Project Number:</b> 3ADM	<b>Project Title:</b> Alabama NSP Administration
<b>Projected Start Date:</b> 04/28/2009	<b>Projected End Date:</b> 03/10/2013
<b>Benefit Type:</b> ( )	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> N/A	<b>Responsible Organization:</b> CITY OF BESSEMER

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$46,495.71
Total Budget	\$0.00	\$46,495.71
Total Obligated	\$0.00	\$46,495.71
Total Funds Drawdown	\$0.00	\$41,896.47
Program Funds Drawdown	\$0.00	\$28,393.51
Program Income Drawdown	\$0.00	\$13,502.96



<b>Program Income Received</b>	\$0.00	\$8,995.71
<b>Total Funds Expended</b>	\$0.00	\$41,896.47
CITY OF BESSEMER	\$0.00	\$41,896.47
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

ADMINISTRATION FOR CITY OF BESSEMER

**Location Description:**

CITY OF BESSEMER

**Activity Progress Narrative:**

No administration funds drawn this quarter by the City of Bessemer.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number:** BHAM-3ADMIN-002  
**Activity Title:** CITY OF BIRMINGHAM-ADMINISTRATION

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

3ADM

**Project Title:**

Alabama NSP Administration

**Projected Start Date:**

04/28/2009

**Projected End Date:**

03/10/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

CITY OF BIRMINGHAM

**Program Income Account:**

BIRMINGHAM PROGRAM INCOME ACCOUNT

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$128,690.10
<b>Total Budget</b>	\$0.00	\$128,690.10
<b>Total Obligated</b>	\$0.00	\$128,690.10
<b>Total Funds Drawdown</b>	\$0.00	\$128,690.10
<b>Program Funds Drawdown</b>	\$0.00	\$100,000.00
<b>Program Income Drawdown</b>	\$0.00	\$28,690.10
<b>Program Income Received</b>	\$0.00	\$42,612.16
<b>Total Funds Expended</b>	\$0.00	\$128,690.10
CITY OF BIRMINGHAM	\$0.00	\$128,690.10
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

ADMINISTRATION FOR CITY OF BIRMINGHAM

**Location Description:**

CITY OF BIRMINGHAM

**Activity Progress Narrative:**

All administration funds have been drawn by the City of Birmingham.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>HUNT-3ADMIN-023</b>
<b>Activity Title:</b>	<b>CITY OF HUNTSVILLE-ADMINISTRATION</b>

**Activity Category:**

Administration

**Project Number:**

3ADM

**Projected Start Date:**

04/28/2009

**Benefit Type:**

( )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Alabama NSP Administration

**Projected End Date:**

03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

CITY OF HUNTSVILLE

Overall	Jul 1 thru Sep 30, 2015	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$48,923.60
<b>Total Budget</b>	\$0.00	\$48,923.60
<b>Total Obligated</b>	\$0.00	\$48,923.60
<b>Total Funds Drawdown</b>	\$0.00	\$33,273.65
<b>Program Funds Drawdown</b>	\$0.00	\$23,750.00
<b>Program Income Drawdown</b>	\$0.00	\$9,523.65
<b>Program Income Received</b>	\$0.00	\$25,173.60
<b>Total Funds Expended</b>	\$0.00	\$33,273.65
CITY OF HUNTSVILLE	\$0.00	\$33,273.65
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

ADMINISTRATION FOR CITY OF HUNTSVILLE

**Location Description:**

CITY OF HUNTSVILLE

**Activity Progress Narrative:**

All administration funds have been drawn by the City of Huntsville.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** JEFF-3ADMIN-005  
**Activity Title:** JEFFERSON COUNTY-ADMINISTRATION

**Activity Category:**

Administration

**Project Number:**

3ADM

**Projected Start Date:**

04/28/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Alabama NSP Administration

**Projected End Date:**

03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

JEFFERSON COUNTY COMMISSION

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$100,000.00
Program Funds Drawdown	\$0.00	\$100,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$100,000.00
JEFFERSON COUNTY COMMISSION	\$0.00	\$100,000.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

ADMINISTRATION FOR JEFFERSON COUNTY COMMISSION

**Location Description:**

JEFFERSON COUNTY EXCLUDING THE CITIES OF BESSEMER, BIRMINGHAM AND HOOVER, AND THE TOWNS OF ARGO, COUNTY LINE, SUMITON AND WEST JEFFERSON.

**Activity Progress Narrative:**

All administration funds have been drawn by Jefferson County.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>MOBL-3ADMIN-028</b>
<b>Activity Title:</b>	<b>CITY OF MOBILE-ADMINISTRATION</b>

**Activity Category:**

Administration

**Project Number:**

3ADM

**Projected Start Date:**

04/28/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Alabama NSP Administration

**Projected End Date:**

03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

CITY OF MOBILE

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$60,494.70
<b>Total Budget</b>	\$0.00	\$60,494.70
<b>Total Obligated</b>	\$0.00	\$60,494.70
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$60,494.70
<b>Total Funds Expended</b>	\$0.00	\$0.00
CITY OF MOBILE	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

ADMINISTRATION FOR CITY OF MOBILE

**Location Description:**

CITY OF MOBILE

**Activity Progress Narrative:**

No administration funds drawn this quarter by the City of Mobile.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>MONT-3ADMIN-048</b>
<b>Activity Title:</b>	<b>CITY OF MONTGOMERY-ADMINISTRATION</b>

**Activity Category:**

Administration

**Project Number:**

3ADM

**Projected Start Date:**

04/28/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Alabama NSP Administration

**Projected End Date:**

03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

CITY OF MONTGOMERY

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$199,280.56
<b>Total Budget</b>	\$0.00	\$199,280.56
<b>Total Obligated</b>	\$0.00	\$199,280.56
<b>Total Funds Drawdown</b>	\$0.00	\$104,150.02
<b>Program Funds Drawdown</b>	\$0.00	\$9,907.96
<b>Program Income Drawdown</b>	\$0.00	\$94,242.06
<b>Program Income Received</b>	\$0.00	\$129,104.56
<b>Total Funds Expended</b>	\$0.00	\$104,150.02
CITY OF MONTGOMERY	\$0.00	\$104,150.02
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

ADMINISTRATION FOR CITY OF MONTGOMERY

**Location Description:**

CITY OF MONTGOMERY

**Activity Progress Narrative:**

No administration funds drawn this quarter by the City of Montgomery.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>STATE-AL-3ADMIN</b>
<b>Activity Title:</b>	<b>STATE OF ALABAMA-ADMINISTRATION</b>

**Activity Category:**

Administration

**Project Number:**

3ADM

**Projected Start Date:**

10/06/2008

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Alabama NSP Administration

**Projected End Date:**

03/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

ADECA

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2015</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,008,031.00
<b>Total Budget</b>	\$0.00	\$1,008,031.00
<b>Total Obligated</b>	\$0.00	\$1,008,031.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,008,031.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,008,031.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,008,031.00
ADECA	\$0.00	\$1,008,031.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

State NSP Administration

**Location Description:**

ADECA

**Activity Progress Narrative:**

All administration funds have been drawn by the State of Alabama.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	0
Monitoring Visits	0	26
Audit Visits	0	0
Technical Assistance Visits	0	6
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

