

Grantee: Alabama

Grant: B-08-DN-01-0001

January 1, 2014 thru March 31, 2014 Performance Report



Grant Number:

B-08-DN-01-0001

Obligation Date:**Award Date:**

03/13/2009

Grantee Name:

Alabama

Contract End Date:**Review by HUD:**

Reviewed and Approved

LOCCS Authorized Amount:

\$37,033,031.00

Grant Status:

Active

QPR Contact:

Sandra Donaldson

Estimated PI/RL Funds:

\$2,610,782.69

Total Budget:

\$39,643,813.69

Disasters:**Declaration Number**

NSP

Narratives**Areas of Greatest Need:**

The NSP Substantial Amendment for the State of Alabama in its entirety, relative HUD and ADECA correspondence, and program materials may be viewed at: <http://www.adeca.alabama.gov/C2/NSP/default.aspx>.

AREAS OF GREATEST NEED

Section 2301(c)(2) of Title III of Division B of the Housing and Economic Recovery Act of 2008 (HERA) (Public Law 110-289, approved July 30, 2008), Emergency Assistance for the Redevelopment of Abandoned and Foreclosed Homes requires Neighborhood Stabilization Program (NSP) funds be distributed to the areas of greatest need, including those with the greatest percentage of home foreclosures, with the highest percentage of homes financed by a subprime mortgage related loan, and identified by the grantee as likely to face a significant rise in the rate of home foreclosures.

The Alabama Department of Economic and Community Affairs (ADECA) utilized HUD-supplied data and developed a methodology to determine the areas of greatest need within the state. The analysis ADECA conducted may be viewed on pages 3-6 of the Substantial Amendment at the above-referenced website. Independent of the results of the State's analysis, HUD's approval of the Substantial Amendment limited NSP grants to only "priority" communities. Therefore, the State will award NSP grants on a competitive basis among applicants whose project areas are located within the following "priority" communities: Bessemer, Birmingham, Huntsville, Jefferson County, City of Mobile, Mobile County, and City of Montgomery.

Distribution and and Uses of Funds:**METHOD OF DISTRIBUTION**

The State program utilized a method of distribution which incorporated eligible applicants, grant ceilings, competitive project reviews, and state objectives to ensure NSP activities will be cost-effective, will have measurable impact and will be implemented in a timely manner. The competitive reviews involved qualitative and quantitative assessment to determine the extent to which the activity would assist areas of greatest need, applicant's capacity and readiness, and grant impact and cost-effectiveness. Criteria utilized in the reviews and additional details on the method of distribution may be viewed on pages 6-11 of the Substantial Amendment at the above-referenced website.

NSP ELIGIBLE USES/CDBG ELIGIBLE ACTIVITIES

The State anticipates most of its NSP funds will be used for Eligible Use "A", to establish financing mechanisms for purchase and re-development of foreclosed upon homes, and Eligible Use "B", to purchase and rehabilitate homes and residential properties that have been abandoned or foreclosed upon, in order to sell or rent such homes and properties. Corresponding CDBG eligible activities for Eligible Use "A" are activity delivery costs and financing of an NSP eligible activity, to carry out that activity. Corresponding CDBG eligible activities for Eligible Use "B" are acquisition and rehabilitation, disposition, direct homeownership assistance, and preservation activities for homes and other residential properties and housing counseling for those seeking to take part in the activity. Other eligible uses and activities may be viewed on pages 23-25 of the Substantial Amendment at the above-referenced website.

PROJECT DATES AND DURATION OF ASSISTANCE

HUD's NSP agreement with the State is dated March 11, 2009; therefore, all funds must be obligated by September 10, 2010, and expended by March 10, 2013. All activities will be carried out by sub-recipients and/or developers within this timeframe.



RESPONSIBLE ORGANIZATIONS

ADECA will administer NSP funds for the State of Alabama. Sub-recipients and/or developers identified to date are Jefferson and Mobile Counties, the Cities of Bessemer, Birmingham, Huntsville, Mobile, and Montgomery, as well as the Huntsville Housing Authority, Aletheia House, Habitat for Humanity, and Mission Birmingham.

Definitions and Descriptions:

Detailed definitions and descriptions may be viewed on pages 11-15 of the Substantial Amendment at the above-referenced website.

BLIGHTED STRUCTURE

ADECA utilized the definition of "blighted property" as defined in Title 24, Chapter 2, Section 24-2-2(c) of The Code of Alabama 1975.

AFFORDABLE RENTS

Rent will be considered affordable if it falls within the Official Individual Area Fair Market Rents (FMR) as published in the Federal Register. These FMRs are utilized by the Alabama Housing Finance Authority which administers the State's Home Investments Partnership Program (HOME).

CONTINUED AFFORDABILITY

For NSP assisted housing, the State of Alabama will use the HOME program standards at 24 CFR 92.252(a),(c),(e) and (f) and 92.254 to ensure continued affordability. Under the State's Neighborhood Stabilization Program, subprime mortgages are discouraged. Sub-recipients and developers must ensure and document compliance that each homebuyer obtains a mortgage loan from a lender who agrees to comply with the bank regulators' guidance for non-traditional mortgages.

Enforcement requirements will be passed down to sub-recipients and developers to ensure to the maximum extent practicable and for the longest feasible term, that the sale, rental, or redevelopment of abandoned and foreclosed upon homes and residential properties remain affordable to individuals or families whose incomes do not exceed 120 percent area median income or, for units originally assisted with funds under the requirements of section 2301(f)(3)(A)(ii), remain affordable to individuals and families whose incomes do not exceed 50 percent area median income.

HOUSING REHABILITATION STANDARDS

The State of Alabama does not have a uniform, statewide building code for residential properties. At a minimum, the State will accept the Standard (Southern) Building Code (SBCCI) or HUD's Housing Quality Standards (HQS) as identified at Title 24 of the Code of Federal Regulations, Chapter IX, Part 982.401. Rehabilitation activities shall be to the extent necessary to comply with applicable laws, codes, and other requirements relating to housing safety, quality, and habitability, in order to sell, rent, or redevelop such homes and properties. The State will encourage rehabilitation which includes improvements to increase the energy efficiency or conservation of such homes and properties.

Low Income Targeting:

The State of Alabama will use its method of distribution, application for funds, and project review and award process to ensure that no less than 25 percent of its initial NSP award will be used to purchase and redevelop abandoned or foreclosed upon homes or residential properties that will house individuals or families whose incomes do not exceed 50 percent of area median income. Further, the State will encourage each NSP applicant to develop activities whereby at least 25 percent of their grant amount will be expended on low-income targeted activities.

Based on an allocation of \$37,033,031, 25 percent or \$9,258,258 will be expended on low-income targeted activities. The State anticipates targeted activities will consist primarily of activities related to affordable rental housing.

Acquisition and Relocation:

The State's priorities are acquisition and rehabilitation of residential properties and necessary financing mechanisms.

Demolition or conversion of low- and moderate-income dwelling units is an eligible NSP activity under the State of Alabama's program; however, the State does not anticipate significant activities to involve demolition or conversion of low- and moderate-income dwelling units.

Performance measures will include the number of housing units assisted and the number of low-income (no more than 50 percent area median income) and moderate-income (51-80 percent area median income) households benefiting. The total number of households (which will include middle-income households 81-120 percent area median income) benefiting will be reported as well. The type of housing assistance and household income level will be reported by activity type, i.e. acquisition and rehabilitation, or financing mechanism. Street addresses will be entered for all single family housing activities. Further, the State will continue to follow HUD's prevailing reporting requirements and report on any subsequent performance measures as may be required.

Public Comment:

During the process of developing its Substantial Amendment, the State of Alabama hosted an input session on October 28, 2008. Attendance was solicited from over 1,000 representatives of HUD entitlement communities, municipal and county governments, public housing authorities, community action agencies, continuums of care, lending institutions, fair housing agencies, credit counseling services, nonprofit agencies including Habitat for Humanity and AIDS Alabama, regional planning and development commissions, grant professionals, rural and urban renewal communities, veterans affairs, Fannie Mae and HUD. English and Spanish translations of the notice for the public input meeting were posted on the State's NSP website; and, in compliance with Alabama's Open Meetings Act, the notice was also posted on the Secretary of State's website. Approximately 115 persons attended this session.

The Notice of Public Hearing and Notice of Availability was published in the State's four major daily newspapers on October 30, 2008, as well



as published in English and Spanish on the State's NSP website. In an effort to broaden public participation, notice of the public hearing was mailed to approximately 700 chief elected officials, regional planning and development commissions and private grant professionals as well as e-mailed to ADECA's e-mail distribution list of interested parties and posted on the Secretary of State's Open Meetings Act website.

Copies of the draft Substantial Amendment were distributed to all persons attending the public hearing and the draft Substantial Amendment was published in English and Spanish on the State's NSP website. A hard copy was also made available for review at the ADECA office in Montgomery. The hearing was held on November 13, 2008, in Montgomery, with 134 persons attending. A comment period was allowed from November 13 to November 28, 2008. Individuals were offered the opportunity to comment verbally at the public hearing or in writing via formal correspondence, fax, or e-mail. ADECA's website also offered the ability to submit written comments. Comments received at the hearing, as well as the ten written comments received, are summarized on pages 18-23 of the Substantial Amendment at the above-referenced website.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$39,643,813.69
Total Budget	\$25,340.23	\$39,643,813.69
Total Obligated	(\$324,901.53)	\$39,643,813.69
Total Funds Drawdown	\$77,403.31	\$37,830,457.86
Program Funds Drawdown	\$0.00	\$36,083,514.01
Program Income Drawdown	\$77,403.31	\$1,746,943.85
Program Income Received	\$25,340.23	\$2,610,782.69
Total Funds Expended	\$77,403.31	\$37,830,457.86
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$5,554,954.65	\$0.00
Limit on Admin/Planning	\$3,703,303.10	\$1,385,013.06
Limit on State Admin	\$0.00	\$1,385,013.06

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$9,258,257.75	\$20,062,353.00

Overall Progress Narrative:

The State of Alabama has NSP1 agreements with 11 sub-recipients and developers. Seven are entitlement units of government (City of Bessemer, City of Birmingham, City of Huntsville, City of Mobile, City of Montgomery, Jefferson County, and Mobile County) and 4 are non-profit organizations (Alabama Association of Habitat for Humanity Affiliates, Aletheia House, Huntsville Housing Authority, and Mission Birmingham). The State Substantial Amendment process resulted in the determination of 7 priority areas; and the sub-recipients and developers are conducting NSP1 activities in these 7 areas: Jefferson County, Mobile County, and the cities of Bessemer,



Birmingham, Huntsville, Mobile, and Montgomery.

During this quarter, the State conducted two technical assistance visits and one technical assistance conference call. For details on the progress of each recipient and developer, please refer to the individual activities listed below.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
2RHB, Alabama NSP Rehabilitation	\$0.00	\$38,057,200.51	\$34,813,431.54
3ADM, Alabama NSP Administration	\$0.00	\$1,586,613.18	\$1,270,082.47



Activities

Project # / Title: 2RHB / Alabama NSP Rehabilitation

Grantee Activity Number: ALTH-2RHB25-001

Activity Title: ALETHEIA HOUSE-REHABILITATION-50

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2RHB

Projected Start Date:

04/28/2009

Benefit Type:

Direct (Household)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Alabama NSP Rehabilitation

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

ALETHEIA HOUSE

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2014

N/A

To Date

\$3,520,728.25

Total Budget

\$0.00

\$3,520,728.25

Total Obligated

\$0.00

\$3,520,728.25

Total Funds Drawdown

\$0.00

\$3,520,728.25

Program Funds Drawdown

\$0.00

\$3,520,728.25

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$3,520,728.25

ALETHEIA HOUSE

\$0.00

\$3,520,728.25

Match Contributed

\$0.00

\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

JEFFERSON COUNTY INCLUDING THE CITY OF BIRMINGHAM

Activity Progress Narrative:

Aletheia House has a total inventory of 26 single-family properties. Note that previous reports indicated 27, but one unoccupied property was destroyed during the April 27, 2011, tornadoes that devastated Alabama. Another unoccupied property received substantial tornado damage and rehab work was halted due to a serious black mold problem. Repairs are underway and



anticipated to be completed by April 30, 2014. These properties are leased to households whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	26/27
# ELI Households (0-30% AMI)	0	6/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	26/27
# of Singlefamily Units	0	26/27

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	24/27	0/0	24/27	100.00
# Renter Households	0	0	0	24/27	0/0	24/27	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: ALTH-2RHB25M1-001
Activity Title: ALETHEIA HOUSE-REHABILITATION-50

Activity Category:
 Rehabilitation/reconstruction of residential structures
Project Number:
 2RHB
Projected Start Date:
 04/28/2009
Benefit Type:
 Direct (HouseHold)
National Objective:
 NSP Only - LH - 25% Set-Aside

Activity Status:
 Under Way
Project Title:
 Alabama NSP Rehabilitation
Projected End Date:
 03/10/2013
Completed Activity Actual End Date:

Responsible Organization:
 ALETHEIA HOUSE

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,479,271.75
Total Budget	\$0.00	\$4,479,271.75
Total Obligated	\$0.00	\$4,479,271.75
Total Funds Drawdown	\$0.00	\$4,479,271.75
Program Funds Drawdown	\$0.00	\$4,479,271.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,479,271.75
ALETHEIA HOUSE	\$0.00	\$4,479,271.75
Match Contributed	\$0.00	\$0.00

Activity Description:
 UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED MULTI-FAMILY PROPERTY WHICH HAS BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:
 1514 CHARTER EAST CIRCLE, CENTER POINT AL 35215

Activity Progress Narrative:
 Per previous reports, Aletheia House acquired a 140-unit apartment complex located at 1514 Charter East Circle. Rehabilitation on the final unit was completed in January. The parking lot is under contract for repairs and repaving with work scheduled to begin by May 1, 2014.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/140	0/0	0/140	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: BESS-2RHB25-009
Activity Title: CITY OF BESSEMER-REHABILITATION-50

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 2RHB

Project Title:
 Alabama NSP Rehabilitation

Projected Start Date:
 04/28/2009

Projected End Date:
 03/10/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 CITY OF BESSEMER

Program Income Account:
 BESSEMER PROGRAM INCOME ACCOUNT

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$267,783.27
Total Budget	\$0.00	\$267,783.27
Total Obligated	\$0.00	\$267,783.27
Total Funds Drawdown	\$0.00	\$267,783.27
Program Funds Drawdown	\$0.00	\$246,586.05
Program Income Drawdown	\$0.00	\$21,197.22
Program Income Received	\$3,469.92	\$18,577.29
Total Funds Expended	\$0.00	\$267,783.27
CITY OF BESSEMER	\$0.00	\$267,783.27
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

CITY OF BESSEMER

Activity Progress Narrative:

Three of the 7 houses completed by the City of Bessemer are occupied by households whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
# ELI Households (0-30% AMI)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Owner Households	0	0	0	0/2	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	BESS-2RHB75-009
Activity Title:	CITY OF BESSEMER-REHABILITATION-120

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
2RHB

Project Title:
Alabama NSP Rehabilitation

Projected Start Date:
04/28/2009

Projected End Date:
03/10/2013

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
CITY OF BESSEMER

Program Income Account:
BESSEMER PROGRAM INCOME ACCOUNT

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$511,594.79
Total Budget	\$12,491.69	\$511,594.79
Total Obligated	\$12,491.69	\$511,594.79
Total Funds Drawdown	\$0.00	\$469,111.83
Program Funds Drawdown	\$0.00	\$449,319.86
Program Income Drawdown	\$0.00	\$19,791.97
Program Income Received	\$9,021.77	\$48,300.77
Total Funds Expended	\$0.00	\$469,111.83
CITY OF BESSEMER	\$0.00	\$469,111.83
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

Location Description:

CITY OF BESSEMER

Activity Progress Narrative:

The City of Bessemer has a total inventory of 8 properties. Rehab activities are complete on 7 and the remaining property, which is blighted, will be demolished. Six are occupied under lease-purchase agreements and the City Attorney is working on closings for 4 of these.

One of the 6 properties was abandoned by the tenant and is now occupied by a new tenant under a lease-purchase agreement. This new tenant and the other remaining lease-purchase tenant are anticipated to close by December 2014. The demolition activity was delayed because of asbestos testing. A new bid is scheduled for May 5, 2014, and demolition will take place immediately thereafter.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/5	0/5	0
# Owner Households	0	0	0	0/0	0/5	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: BHAM-2RHB25-002
Activity Title: CITY OF BIRMINGHAM-REHABILITATION-50

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 2RHB

Project Title:
 Alabama NSP Rehabilitation

Projected Start Date:
 04/28/2009

Projected End Date:
 03/10/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 CITY OF BIRMINGHAM

Program Income Account:
 BIRMINGHAM PROGRAM INCOME ACCOUNT

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,141,453.38
Total Budget	\$0.00	\$1,141,453.38
Total Obligated	\$0.00	\$1,141,453.38
Total Funds Drawdown	\$0.00	\$1,141,453.38
Program Funds Drawdown	\$0.00	\$905,584.58
Program Income Drawdown	\$0.00	\$235,868.80
Program Income Received	\$0.00	\$106,530.41
Total Funds Expended	\$0.00	\$1,141,453.38
CITY OF BIRMINGHAM	\$0.00	\$1,141,453.38
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

CITY OF BIRMINGHAM

Activity Progress Narrative:

Ten of the 19 houses completed by the City of Birmingham are occupied by households whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	10/11
# ELI Households (0-30% AMI)	0	3/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/11
# of Singlefamily Units	0	10/11

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	5/11	0/0	5/11	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00
# Renter Households	0	0	0	4/10	0/0	4/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: BHAM-2RHB75-002
Activity Title: CITY OF BIRMINGHAM-REHABILITATION-120

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 2RHB

Project Title:
 Alabama NSP Rehabilitation

Projected Start Date:
 04/28/2009

Projected End Date:
 03/10/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 CITY OF BIRMINGHAM

Program Income Account:
 BIRMINGHAM PROGRAM INCOME ACCOUNT

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,155,978.12
Total Budget	\$0.00	\$1,155,978.12
Total Obligated	\$0.00	\$1,155,978.12
Total Funds Drawdown	\$0.00	\$1,155,978.12
Program Funds Drawdown	\$0.00	\$994,415.42
Program Income Drawdown	\$0.00	\$161,562.70
Program Income Received	\$0.00	\$276,979.03
Total Funds Expended	\$0.00	\$1,155,978.12
CITY OF BIRMINGHAM	\$0.00	\$1,155,978.12
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

Location Description:

CITY OF BIRMINGHAM

Activity Progress Narrative:

The City of Birmingham had a total inventory of 19 properties. The Jefferson County Committee for Economic Opportunity (JCCEO), a community action agency, conducted activities for the City. All 19 properties have been sold or gifted. Properties gifted to area non-profit organizations are used as rental homes for households with special needs.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	9/8



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/8
# of Singlefamily Units	0	9/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	4/2	6/8	66.67
# Owner Households	0	0	0	0/0	3/1	5/6	60.00
# Renter Households	0	0	0	0/0	1/1	1/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: HBHV-2RHB25-034
Activity Title: HABITAT HUNTSVILLE-REHABILITATION-50

Activity Category:
 Rehabilitation/reconstruction of residential structures
Project Number:
 2RHB
Projected Start Date:
 04/28/2009
Benefit Type:
 Direct (HouseHold)
National Objective:
 NSP Only - LH - 25% Set-Aside

Activity Status:
 Under Way
Project Title:
 Alabama NSP Rehabilitation
Projected End Date:
 03/10/2013
Completed Activity Actual End Date:

Responsible Organization:
 ALABAMA ASSOCIATION OF HABITAT AFFILIATES

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,350,276.79
Total Budget	\$0.00	\$2,350,276.79
Total Obligated	\$0.00	\$2,350,276.79
Total Funds Drawdown	\$0.00	\$2,350,276.79
Program Funds Drawdown	\$0.00	\$2,350,276.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,350,276.79
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$2,350,276.79
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

CITY OF HUNTSVILLE

Activity Progress Narrative:

25 of the 31 houses completed by the Huntsville Habitat affiliate are occupied by households whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	16/19
# ELI Households (0-30% AMI)	0	6/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	16/19
# of Singlefamily Units	0	16/19

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	10/19	0/0	10/19	100.00
# Owner Households	0	0	0	10/19	0/0	10/19	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: HBHV-2RHB75-034
Activity Title: HABITAT HUNTSVILLE-REHABILITATION-120

Activity Category:
 Rehabilitation/reconstruction of residential structures
Project Number:
 2RHB
Projected Start Date:
 04/28/2009
Benefit Type:
 Direct (HouseHold)
National Objective:
 NSP Only - LMMI

Activity Status:
 Under Way
Project Title:
 Alabama NSP Rehabilitation
Projected End Date:
 03/10/2013
Completed Activity Actual End Date:

Responsible Organization:
 ALABAMA ASSOCIATION OF HABITAT AFFILIATES

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$649,723.21
Total Budget	\$0.00	\$649,723.21
Total Obligated	\$0.00	\$649,723.21
Total Funds Drawdown	\$0.00	\$649,723.21
Program Funds Drawdown	\$0.00	\$649,723.21
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$649,723.21
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$649,723.21
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

Location Description:

CITY OF HUNTSVILLE

Activity Progress Narrative:

Habitat for Humanity of Madison County (Huntsville) has a total inventory of 31 properties. All rehab activities are complete and all properties have been sold or have lease-purchase agreements executed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/11



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/11
# of Singlefamily Units	0	4/11

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	2/11	2/11	100.00
# Owner Households	0	0	0	0/0	2/11	2/11	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	HBJC-2RHB25-034
Activity Title:	HABITAT JEFFERSON COUNTY-REHABILITATION-50

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2RHB

Projected Start Date:

04/28/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Alabama NSP Rehabilitation

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

ALABAMA ASSOCIATION OF HABITAT AFFILIATES

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,216,215.32
Total Budget	\$81,921.35	\$1,216,215.32
Total Obligated	\$81,921.35	\$1,216,215.32
Total Funds Drawdown	\$0.00	\$1,216,215.32
Program Funds Drawdown	\$0.00	\$1,216,215.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$81,921.35	\$1,216,215.32
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$81,921.35	\$1,216,215.32
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

JEFFERSON COUNTY INCLUDING CITY OF BIRMINGHAM

Activity Progress Narrative:

Twelve of the 37 houses completed by the Greater Birmingham Habitat for Humanity (Jefferson County) are occupied by households whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

# of Properties	This Report Period	Cumulative Actual Total / Expected
	Total	Total
	0	10/10



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/10
# of Singlefamily Units	0	10/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	7/10	0/0	7/10	100.00
# Owner Households	0	0	0	7/10	0/0	7/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	HBJC-2RHB75-034
Activity Title:	HABITAT JEFFERSON COUNTY-REHABILITATION-120

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2RHB

Projected Start Date:

04/28/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Alabama NSP Rehabilitation

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

ALABAMA ASSOCIATION OF HABITAT AFFILIATES

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,283,784.68
Total Budget	(\$81,921.35)	\$3,283,784.68
Total Obligated	(\$81,921.35)	\$3,283,784.68
Total Funds Drawdown	\$0.00	\$3,283,784.68
Program Funds Drawdown	\$0.00	\$3,283,784.68
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$81,921.35)	\$3,283,784.68
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	(\$81,921.35)	\$3,283,784.68
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

Location Description:

JEFFERSON COUNTY INCLUDING CITY OF BIRMINGHAM

Activity Progress Narrative:

The Greater Birmingham Habitat for Humanity (Jefferson County) has a total inventory of 37 properties. After tornadoes struck Alabama on April 27, 2011, Habitat requested and was granted permission to lease NSP properties to disaster victims. All rehab activities are complete and all properties have been sold, leased, or have lease-purchase agreements executed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	25/27



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	25/27
# of Singlefamily Units	0	25/27

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	22/27	23/27	95.65
# Owner Households	0	0	0	0/0	22/27	23/27	95.65

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: HBMC-2RHB25-034
Activity Title: HABITAT MOBILE COUNTY-REHABILITATION-50

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2RHB

Projected Start Date:

04/28/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Alabama NSP Rehabilitation

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

ALABAMA ASSOCIATION OF HABITAT AFFILIATES

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,396,079.06
Total Budget	\$0.00	\$1,396,079.06
Total Obligated	\$0.00	\$1,396,079.06
Total Funds Drawdown	\$0.00	\$1,396,079.06
Program Funds Drawdown	\$0.00	\$1,396,079.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,396,079.06
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$1,396,079.06
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

MOBILE COUNTY INCLUDING THE CITY OF MOBILE

Activity Progress Narrative:

Twelve of the 43 houses completed by the Mobile County Habitat affiliate are occupied by households whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/22



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/22
# of Singlefamily Units	0	10/22

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	10/22	0/0	10/22	100.00
# Owner Households	0	0	0	10/22	0/0	10/22	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	HBMC-2RHB75-034
Activity Title:	HABITAT MOBILE COUNTY-REHABILITATION-120

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
2RHB

Projected Start Date:
04/28/2009

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LMMI

Activity Status:
Under Way

Project Title:
Alabama NSP Rehabilitation

Projected End Date:
03/10/2013

Completed Activity Actual End Date:

Responsible Organization:
ALABAMA ASSOCIATION OF HABITAT AFFILIATES

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,103,920.94
Total Budget	\$0.00	\$3,103,920.94
Total Obligated	\$0.00	\$3,103,920.94
Total Funds Drawdown	\$0.00	\$3,103,920.94
Program Funds Drawdown	\$0.00	\$3,103,920.94
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,103,920.94
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$3,103,920.94
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

Location Description:

MOBILE COUNTY INCLUDING THE CITY OF MOBILE

Activity Progress Narrative:

Habitat for Humanity in Mobile County has a total inventory of 43 properties. All rehab work is complete. To date, 37 properties have been sold or have lease-purchase agreements executed. Habitat anticipates completion of its Mobile County program by June 2014.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	21/21



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	21/21
# of Singlefamily Units	0	21/21

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	19/21	21/21	90.48
# Owner Households	0	0	0	0/0	19/21	21/21	90.48

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: HUNT-2RHB25-023
Activity Title: CITY OF HUNTSVILLE-REHABILITATION-50

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 2RHB

Project Title:
 Alabama NSP Rehabilitation

Projected Start Date:
 04/28/2009

Projected End Date:
 03/10/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 CITY OF HUNTSVILLE

Program Income Account:
 HUNTSVILLE PROGRAM INCOME ACCOUNT

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$121,404.04
Total Budget	\$0.00	\$121,404.04
Total Obligated	\$0.00	\$121,404.04
Total Funds Drawdown	\$0.00	\$121,404.04
Program Funds Drawdown	\$0.00	\$99,409.06
Program Income Drawdown	\$0.00	\$21,994.98
Program Income Received	\$0.00	\$62,934.01
Total Funds Expended	\$0.00	\$121,404.04
CITY OF HUNTSVILLE	\$0.00	\$121,404.04
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

CITY OF HUNTSVILLE

Activity Progress Narrative:

Two of the 6 houses completed by the City of Huntsville are occupied by households whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

# of Properties	This Report Period	Cumulative Actual Total / Expected
	Total	Total
	0	2/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/1
# of Singlefamily Units	0	2/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/1	0/0	2/1	100.00
# Owner Households	0	0	0	2/1	0/0	2/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: HUNT-2RHB75-023
Activity Title: CITY OF HUNTSVILLE-REHABILITATION-120

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 2RHB

Project Title:
 Alabama NSP Rehabilitation

Projected Start Date:
 04/28/2009

Projected End Date:
 03/10/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 CITY OF HUNTSVILLE

Program Income Account:
 HUNTSVILLE PROGRAM INCOME ACCOUNT

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$556,408.38
Total Budget	\$0.00	\$556,408.38
Total Obligated	\$0.00	\$556,408.38
Total Funds Drawdown	\$0.00	\$334,577.36
Program Funds Drawdown	\$0.00	\$215,946.47
Program Income Drawdown	\$0.00	\$118,630.89
Program Income Received	\$0.00	\$163,628.41
Total Funds Expended	\$0.00	\$334,577.36
CITY OF HUNTSVILLE	\$0.00	\$334,577.36
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

Location Description:

CITY OF HUNTSVILLE

Activity Progress Narrative:

The City of Huntsville acquired one property this quarter, bringing the total inventory to 7 properties. Family Services Center, Inc. of Huntsville is conducting activities for the City. Rehab activities are complete on 6 properties and all 6 have been sold. Demolition is complete and reconstruction underway on the newly acquired property with an estimated completion date of August 30, 2014.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/4



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/4
# of Singlefamily Units	0	3/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/3	3/4	33.33
# Owner Households	0	0	0	0/0	1/3	3/4	33.33

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	HVHA-2RHB25-024
Activity Title:	HUNTSVILLE HOUSING AUTHORITY-REHABILITATION-50

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
2RHB

Projected Start Date:
04/28/2009

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LH - 25% Set-Aside

Activity Status:
Under Way

Project Title:
Alabama NSP Rehabilitation

Projected End Date:
03/10/2013

Completed Activity Actual End Date:

Responsible Organization:
HUNTSVILLE HOUSING AUTHORITY

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,381,044.46
Total Budget	\$0.00	\$1,381,044.46
Total Obligated	\$0.00	\$1,381,044.46
Total Funds Drawdown	\$0.00	\$1,381,044.46
Program Funds Drawdown	\$0.00	\$1,381,044.46
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,381,044.46
CITY OF MOBILE	\$0.00	\$0.00
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$1,381,044.46
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

CITY OF HUNTSVILLE

Activity Progress Narrative:

Eleven of the 21 houses completed by the Huntsville Housing Authority (HHA) are occupied by households whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Properties	0	10/10
# ELI Households (0-30% AMI)	0	3/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/10
# of Singlefamily Units	0	10/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	10/10	0/0	10/10	100.00
# Owner Households	0	0	0	10/10	0/0	10/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	HVHA-2RHB25M1-024
Activity Title:	HUNTSVILLE HOUSING AUTHORITY-REHABILITATION-50

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
2RHB

Projected Start Date:
04/28/2009

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LH - 25% Set-Aside

Activity Status:
Under Way

Project Title:
Alabama NSP Rehabilitation

Projected End Date:
03/10/2013

Completed Activity Actual End Date:

Responsible Organization:
HUNTSVILLE HOUSING AUTHORITY

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$185,026.20
Total Budget	\$0.00	\$185,026.20
Total Obligated	\$0.00	\$185,026.20
Total Funds Drawdown	\$0.00	\$185,026.20
Program Funds Drawdown	\$0.00	\$185,026.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$185,026.20
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$0.00
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$185,026.20
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED MULTI-FAMILY PROPERTY WHICH HAS BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

2216 WINDTRACE CIRCLE SW, HUNTSVILLE AL 35805

Activity Progress Narrative:

The 4 units located at 2216 Wind Trace Circle SW are operated as public housing by the Huntsville Housing Authority (HHA). All units were leased to tenants whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Properties	0	1/1
# ELI Households (0-30% AMI)	0	3/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Multifamily Units	0	4/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Renter Households	0	0	0	4/4	0/0	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	HVHA-2RHB25M2-024
Activity Title:	HUNTSVILLE HOUSING AUTHORITY-REHABILITATION-50

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
2RHB

Projected Start Date:
04/28/2009

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LH - 25% Set-Aside

Activity Status:
Under Way

Project Title:
Alabama NSP Rehabilitation

Projected End Date:
03/10/2013

Completed Activity Actual End Date:

Responsible Organization:
HUNTSVILLE HOUSING AUTHORITY

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$185,026.20
Total Budget	\$0.00	\$185,026.20
Total Obligated	\$0.00	\$185,026.20
Total Funds Drawdown	\$0.00	\$185,026.20
Program Funds Drawdown	\$0.00	\$185,026.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$185,026.20
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$0.00
ALETHEIA HOUSE	\$0.00	\$0.00
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$185,026.20
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED MULTI-FAMILY PROPERTY WHICH HAS BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

2226 WINDTRACE CIRCLE SW, HUNTSVILLE AL 35805

Activity Progress Narrative:

The 4 units located at 2226 Wind Trace Circle SW are operated as public housing by the Huntsville Housing Authority (HHA). All units were leased to tenants whose incomes do not exceed 50% AMI.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# ELI Households (0-30% AMI)	0	4/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Multifamily Units	0	4/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Renter Households	0	0	0	4/4	0/0	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	HVHA-2RHB25M3-024
Activity Title:	HUNTSVILLE HOUSING AUTHORITY-REHABILITATION-50

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
2RHB

Projected Start Date:
04/28/2009

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LH - 25% Set-Aside

Activity Status:
Under Way

Project Title:
Alabama NSP Rehabilitation

Projected End Date:
03/10/2013

Completed Activity Actual End Date:

Responsible Organization:
HUNTSVILLE HOUSING AUTHORITY

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$185,026.20
Total Budget	\$0.00	\$185,026.20
Total Obligated	\$0.00	\$185,026.20
Total Funds Drawdown	\$0.00	\$185,026.20
Program Funds Drawdown	\$0.00	\$185,026.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$185,026.20
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$0.00
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$185,026.20
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED MULTI-FAMILY PROPERTY WHICH HAS BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

2228 WINDTRACE CIRCLE SW, HUNTSVILLE AL 35805

Activity Progress Narrative:

The 4 units located at 2228 Wind Trace Circle SW are operated as public housing by the Huntsville Housing Authority (HHA). All units were leased to tenants whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Properties	0	1/1
# ELI Households (0-30% AMI)	0	4/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Multifamily Units	0	4/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Renter Households	0	0	0	4/4	0/0	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	HVHA-2RHB25M4-024
Activity Title:	HUNTSVILLE HOUSING AUTHORITY-REHABILITATION-50

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2RHB

Projected Start Date:

04/28/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Alabama NSP Rehabilitation

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

HUNTSVILLE HOUSING AUTHORITY

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$185,026.20
Total Budget	\$0.00	\$185,026.20
Total Obligated	\$0.00	\$185,026.20
Total Funds Drawdown	\$0.00	\$185,026.20
Program Funds Drawdown	\$0.00	\$185,026.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$185,026.20
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$0.00
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$185,026.20
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED MULTI-FAMILY PROPERTY WHICH HAS BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

2300 WINDTRACE CIRCLE SW, HUNTSVILLE AL 35805

Activity Progress Narrative:

The 4 units located at 2300 Wind Trace Circle SW are operated as public housing by the Huntsville Housing Authority (HHA). All units were leased to tenants whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



# of Properties	0	1/1
# ELI Households (0-30% AMI)	0	4/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Multifamily Units	0	4/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Renter Households	0	0	0	4/4	0/0	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	HVHA-2RHB25M5-024
Activity Title:	HUNTSVILLE HOUSING AUTHORITY-REHABILITATION-50

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2RHB

Projected Start Date:

04/28/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Alabama NSP Rehabilitation

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

HUNTSVILLE HOUSING AUTHORITY

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$185,026.20
Total Budget	\$0.00	\$185,026.20
Total Obligated	\$0.00	\$185,026.20
Total Funds Drawdown	\$0.00	\$185,026.20
Program Funds Drawdown	\$0.00	\$185,026.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$185,026.20
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$0.00
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$185,026.20
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED MULTI-FAMILY PROPERTY WHICH HAS BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

2302 WINDTRACE CIRCLE SW, HUNTSVILLE AL 35805

Activity Progress Narrative:

The 4 units located at 2302 Wind Trace Circle SW are operated as public housing by the Huntsville Housing Authority (HHA). All units were leased to tenants whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Properties	0	1/1
# ELI Households (0-30% AMI)	0	4/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Multifamily Units	0	4/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Renter Households	0	0	0	4/4	0/0	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: HVHA-2RHB25M6-024
Activity Title: HUNTSVILLE HOUSING AUTHORITY-REHAB-50

Activity Category:
 Rehabilitation/reconstruction of residential structures
Project Number:
 2RHB
Projected Start Date:
 04/28/2009
Benefit Type:
 Direct (HouseHold)
National Objective:
 NSP Only - LH - 25% Set-Aside

Activity Status:
 Under Way
Project Title:
 Alabama NSP Rehabilitation
Projected End Date:
 03/10/2013
Completed Activity Actual End Date:

Responsible Organization:
 HUNTSVILLE HOUSING AUTHORITY

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$185,026.25
Total Budget	\$0.00	\$185,026.25
Total Obligated	\$0.00	\$185,026.25
Total Funds Drawdown	\$0.00	\$185,026.25
Program Funds Drawdown	\$0.00	\$185,026.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$185,026.25
ALABAMA ASSOCIATION OF HABITAT AFFILIATES	\$0.00	\$0.00
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$185,026.25
MISSION BIRMINGHAM	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED MULTI-FAMILY PROPERTY WHICH HAS BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

4928 COTTON ROW NW, HUNTSVILLE AL 35816

Activity Progress Narrative:

The 4 units located at 4928 Cotton Row NW are operated as public housing by the Huntsville Housing Authority (HHA). All units were leased to tenants whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Properties	0	1/1
# ELI Households (0-30% AMI)	0	3/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Multifamily Units	0	4/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Renter Households	0	0	0	4/4	0/0	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	HVHA-2RHB75-024
Activity Title:	HUNTSVILLE HOUSING AUTHORITY-REHABILITATION-120

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2RHB

Projected Start Date:

04/28/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Alabama NSP Rehabilitation

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

HUNTSVILLE HOUSING AUTHORITY

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,308,798.29
Total Budget	\$0.00	\$1,308,798.29
Total Obligated	\$0.00	\$1,308,798.29
Total Funds Drawdown	\$0.00	\$1,308,798.29
Program Funds Drawdown	\$0.00	\$1,308,798.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,308,798.29
HUNTSVILLE HOUSING AUTHORITY	\$0.00	\$1,308,798.29
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

Location Description:

CITY OF HUNTSVILLE

Activity Progress Narrative:

The Huntsville Housing Authority (HHA) has a total inventory of 21 single-family properties. Rehab activities are complete on all properties. One property is occupied under a lease-purchase agreement and the other 20 have been sold.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	10/11



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/11
# of Singlefamily Units	0	10/11

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	7/9	10/11	70.00
# Owner Households	0	0	0	0/0	7/9	10/11	70.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: JEFF-2RHB25-005

Activity Title: JEFFERSON COUNTY-REHABILITATION-50

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2RHB

Projected Start Date:

04/28/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Alabama NSP Rehabilitation

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

JEFFERSON COUNTY COMMISSION

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$804,905.57
Total Budget	\$0.00	\$804,905.57
Total Obligated	\$0.00	\$804,905.57
Total Funds Drawdown	\$0.00	\$804,905.57
Program Funds Drawdown	\$0.00	\$804,905.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$804,905.57
JEFFERSON COUNTY COMMISSION	\$0.00	\$804,905.57
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

JEFFERSON COUNTY EXCLUDING THE CITIES OF BESSEMER, BIRMINGHAM AND HOOVER, AND THE TOWNS OF ARGO, COUNTY LINE, SUMITON AND WEST JEFFERSON.

Activity Progress Narrative:

Seven of the 16 houses completed by Jefferson County are occupied by households whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	6/7
# ELI Households (0-30% AMI)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/7
# of Singlefamily Units	0	6/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	7/7	0/0	7/7	100.00
# Owner Households	0	0	0	7/7	0/0	7/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: JEFF-2RHB75-005

Activity Title: JEFFERSON COUNTY-REHABILITATION-120

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2RHB

Projected Start Date:

04/28/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Alabama NSP Rehabilitation

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

JEFFERSON COUNTY COMMISSION

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,079,294.43
Total Budget	\$0.00	\$1,079,294.43
Total Obligated	(\$249,163.77)	\$1,079,294.43
Total Funds Drawdown	\$0.00	\$1,079,294.43
Program Funds Drawdown	\$0.00	\$1,079,294.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,079,294.43
JEFFERSON COUNTY COMMISSION	\$0.00	\$1,079,294.43
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

Location Description:

JEFFERSON COUNTY EXCLUDING THE CITIES OF BESSEMER, BIRMINGHAM AND HOOVER, AND THE TOWNS OF ARGO, COUNTY LINE, SUMITON AND WEST JEFFERSON.

Activity Progress Narrative:

Jefferson County had a total inventory of 16 properties. The Greater Birmingham Habitat for Humanity conducted activities for the County. Rehab activities were completed on all properties and all have been sold.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	9/9



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/9
# of Singlefamily Units	0	9/9

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	9/9	9/9	100.00
# Owner Households	0	0	0	0/0	9/9	9/9	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	JEFF-4DEMOL-005
Activity Title:	JEFFERSON COUNTY-DEMOLITION

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
2RHB

Project Title:
Alabama NSP Rehabilitation

Projected Start Date:
04/28/2009

Projected End Date:
03/10/2013

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
JEFFERSON COUNTY COMMISSION

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$15,800.00
Total Budget	\$0.00	\$15,800.00
Total Obligated	\$0.00	\$15,800.00
Total Funds Drawdown	\$0.00	\$15,800.00
Program Funds Drawdown	\$0.00	\$15,800.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,800.00
JEFFERSON COUNTY COMMISSION	\$0.00	\$15,800.00
Match Contributed	\$0.00	\$0.00

Activity Description:
UNDER ELIGIBLE USE D, DEMOLISH BLIGHTED STRUCTURES.

Location Description:
JEFFERSON COUNTY EXCLUDING THE CITIES OF BESSEMER, BIRMINGHAM AND HOOVER, AND THE TOWNS OF ARGO, COUNTY LINE, SUMITON AND WEST JEFFERSON.

Activity Progress Narrative:
Jefferson County demolished a total of 5 blighted properties located in NSP LMMI eligible block groups.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	5/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/5
# of Singlefamily Units	0	5/5

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MISS-2RHB25-021

Activity Title: MISSION BIRMINGHAM-REHABILITATION-50

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2RHB

Projected Start Date:

04/28/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Alabama NSP Rehabilitation

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

MISSION BIRMINGHAM

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$264,757.51
Total Budget	\$0.00	\$264,757.51
Total Obligated	\$0.00	\$264,757.51
Total Funds Drawdown	\$0.00	\$264,757.51
Program Funds Drawdown	\$0.00	\$264,757.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$264,757.51
MISSION BIRMINGHAM	\$0.00	\$264,757.51
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

CITY OF BIRMINGHAM

Activity Progress Narrative:

Funds are budgeted for Mission Birmingham to meet the requirement that 25 percent of NSP funds and program income must be expended on households whose incomes do not exceed 50% AMI. Beneficiary data will be reported when expenditures are finalized and houses are permanently occupied.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/3
# ELI Households (0-30% AMI)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/3	0/0	3/3	100.00
# Owner Households	0	0	0	3/3	0/0	3/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	MISS-2RHB75-021
Activity Title:	MISSION BIRMINGHAM-REHABILITATION-120

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

2RHB

Projected Start Date:

04/28/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Alabama NSP Rehabilitation

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

MISSION BIRMINGHAM

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$735,242.49
Total Budget	\$0.00	\$735,242.49
Total Obligated	\$0.00	\$735,242.49
Total Funds Drawdown	\$0.00	\$735,242.49
Program Funds Drawdown	\$0.00	\$735,242.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$735,242.49
MISSION BIRMINGHAM	\$0.00	\$735,242.49
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

Location Description:

CITY OF BIRMINGHAM

Activity Progress Narrative:

Mission Birmingham has a total inventory of 13 properties. In follow-up to 2 technical assistance visits last quarter due to concerns over lack of progress and weak program oversight, the Alabama Department of Economic and Community Affairs (ADECA) held a progress review meeting and conducted property visits on March 27, 2014. Continuing concerns include no properties sold to date, insufficient lease-purchase tenant screening, high tenant turnover, expired lease-purchase agreements, excessive maintenance costs, inferior quality of repair work and the poor physical condition of properties visited. Mission Birmingham is no longer authorized to execute any new lease or lease-purchase contracts. Current lease and lease-purchase contracts cannot be renewed or extended upon expiration unless deemed to be in the best interest of the program as determined by ADECA on a case-by-case basis. No further rehabilitation work is to be pursued by Mission Birmingham. ADECA has made the determination that Mission Birmingham lacks the capacity to provide meaningful oversight and management of properties under lease-purchase contracts. Mission Birmingham was advised ADECA is considering its alternatives to move forward, make the needed repairs, and successfully dispose of the properties.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	5/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/10
# of Singlefamily Units	0	5/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	4/7	5/10	80.00
# Owner Households	0	0	0	0/0	4/7	5/10	80.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	MOBL-2RHB25-028
Activity Title:	CITY OF MOBILE-REHABILITATION-50

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
2RHB

Project Title:
Alabama NSP Rehabilitation

Projected Start Date:
04/28/2009

Projected End Date:
03/10/2013

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
CITY OF MOBILE

Program Income Account:
MOBILE PROGRAM INCOME ACCOUNT

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$498,089.06
Total Budget	\$0.00	\$498,089.06
Total Obligated	\$0.00	\$498,089.06
Total Funds Drawdown	\$0.00	\$498,089.06
Program Funds Drawdown	\$0.00	\$491,732.82
Program Income Drawdown	\$0.00	\$6,356.24
Program Income Received	\$2,865.15	\$141,892.68
Total Funds Expended	\$0.00	\$498,089.06
CITY OF MOBILE	\$0.00	\$498,089.06
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

CITY OF MOBILE

Activity Progress Narrative:

Five of the 19 houses completed by the City of Mobile are occupied by households whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/6
# ELI Households (0-30% AMI)	0	1/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/6
# of Singlefamily Units	0	3/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/6	0/0	3/6	100.00
# Owner Households	0	0	0	3/6	0/0	3/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	MOBL-2RHB75-028
Activity Title:	CITY OF MOBILE-REHABILITATION-120

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
2RHB

Project Title:
Alabama NSP Rehabilitation

Projected Start Date:
04/28/2009

Projected End Date:
03/10/2013

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
CITY OF MOBILE

Program Income Account:
MOBILE PROGRAM INCOME ACCOUNT

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,012,724.48
Total Budget	\$10,314.53	\$2,012,724.48
Total Obligated	\$10,314.53	\$2,012,724.48
Total Funds Drawdown	\$0.00	\$1,592,446.45
Program Funds Drawdown	\$0.00	\$1,403,385.93
Program Income Drawdown	\$0.00	\$189,060.52
Program Income Received	\$7,449.38	\$368,920.86
Total Funds Expended	\$0.00	\$1,592,446.45
CITY OF MOBILE	\$0.00	\$1,592,446.45
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

Location Description:

CITY OF MOBILE

Activity Progress Narrative:

The City of Mobile has a total inventory of 19 properties. Four non-profit organizations, Bay Area Women Coalition, Housing First, Mobile Community Action (MCA), and Mobile Historical Development Commission (MHDC) conducted activities for the City. The City has sold 12 homes and is financing the mortgages on 4 of these. The City also executed lease-purchase agreements on 3 additional homes. The City and Housing First are working with Consumer Credit Counseling Services to prepare and transition the lease-purchase tenants to homeownership.

The City has a pre-approved buyer for one property and is working with Hancock Bank to finalize this sale by the end of April 2014. The City is waiting on final documents from two additional applicants in order to begin the underwriting process for the City to finance the mortgages. The City is also preparing to publish advertisements to donate the remaining property to a non-profit agency and hopes to complete its program by August 31, 2014.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	9/13

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/13
# of Singlefamily Units	0	9/13

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	6/10	9/13	66.67
# Owner Households	0	0	0	0/0	6/10	9/13	66.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	MOCY-2RHB25-043
Activity Title:	MOBILE COUNTY-REHABILITATION-50

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
2RHB

Projected Start Date:
04/28/2009

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LH - 25% Set-Aside

Activity Status:
Under Way

Project Title:
Alabama NSP Rehabilitation

Projected End Date:
03/10/2013

Completed Activity Actual End Date:

Responsible Organization:
MOBILE COUNTY COMMISSION

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,190,404.54
Total Budget	\$0.00	\$1,190,404.54
Total Obligated	\$0.00	\$1,190,404.54
Total Funds Drawdown	\$0.00	\$1,190,404.54
Program Funds Drawdown	\$0.00	\$1,190,404.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,190,404.54
MOBILE COUNTY COMMISSION	\$0.00	\$1,190,404.54
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

MOBILE COUNTY EXCLUDING THE CITIES OF BAYOU LA BATRE, MOBILE AND PRICHARD.

Activity Progress Narrative:

Nine of the 16 houses completed by Mobile County are occupied by households whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	6/8
# ELI Households (0-30% AMI)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/8
# of Singlefamily Units	0	6/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	6/8	0/0	6/8	100.00
# Owner Households	0	0	0	6/8	0/0	6/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	MOCY-2RHB75-043
Activity Title:	MOBILE COUNTY-REHABILITATION-120

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
2RHB

Projected Start Date:
04/28/2009

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LMMI

Activity Status:
Under Way

Project Title:
Alabama NSP Rehabilitation

Projected End Date:
03/10/2013

Completed Activity Actual End Date:

Responsible Organization:
MOBILE COUNTY COMMISSION

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$809,595.46
Total Budget	\$0.00	\$809,595.46
Total Obligated	\$0.00	\$809,595.46
Total Funds Drawdown	\$0.00	\$704,862.91
Program Funds Drawdown	\$0.00	\$704,862.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$704,862.91
MOBILE COUNTY COMMISSION	\$0.00	\$704,862.91
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

Location Description:

MOBILE COUNTY EXCLUDING THE CITIES OF BAYOU LA BATRE, MOBILE AND PRICHARD.

Activity Progress Narrative:

Mobile County has a total inventory of 16 properties. Habitat for Humanity in Mobile County is conducting activities for the County. Rehab activities are complete on all properties. One new lease-purchase agreement was reported this quarter to replace a previous homebuyer. Ten properties have been sold and 6 are occupied under lease-purchase agreements. The County anticipates program completion by September 30, 2014.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/8



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/8
# of Singlefamily Units	0	3/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	2/8	3/8	66.67
# Owner Households	0	0	0	0/0	2/8	3/8	66.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: MONT-2RHB25-048
Activity Title: CITY OF MONTGOMERY-REHABILITATION-50

Activity Category:
 Rehabilitation/reconstruction of residential structures
Project Number:
 2RHB
Projected Start Date:
 04/28/2009
Benefit Type:
 Direct (HouseHold)
National Objective:
 NSP Only - LH - 25% Set-Aside
Program Income Account:
 MONTGOMERY PROGRAM INCOME ACCOUNT

Activity Status:
 Under Way
Project Title:
 Alabama NSP Rehabilitation
Projected End Date:
 03/10/2013
Completed Activity Actual End Date:

Responsible Organization:
 CITY OF MONTGOMERY

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$319,782.75
Total Budget	\$0.00	\$319,782.75
Total Obligated	(\$101,077.99)	\$319,782.75
Total Funds Drawdown	\$0.00	\$319,782.75
Program Funds Drawdown	\$0.00	\$201,486.51
Program Income Drawdown	\$0.00	\$118,296.24
Program Income Received	\$0.00	\$322,761.39
Total Funds Expended	\$0.00	\$319,782.75
CITY OF MONTGOMERY	\$0.00	\$319,782.75
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 50 PERCENT OF AREA MEDIAN INCOME.

Location Description:

CITY OF MONTGOMERY

Activity Progress Narrative:

Four of the 17 houses completed by the City of Montgomery are occupied by households whose incomes do not exceed 50% AMI.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/4
# ELI Households (0-30% AMI)	0	2/0



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	4/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/4	0/0	4/4	100.00
# Owner Households	0	0	0	4/4	0/0	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	MONT-2RHB75-048
Activity Title:	CITY OF MONTGOMERY-REHABILITATION-120

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
2RHB

Projected Start Date:
04/28/2009

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LMMI

Program Income Account:
MONTGOMERY PROGRAM INCOME ACCOUNT

Activity Status:
Under Way

Project Title:
Alabama NSP Rehabilitation

Projected End Date:
03/10/2013

Completed Activity Actual End Date:

Responsible Organization:
CITY OF MONTGOMERY

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,771,982.24
Total Budget	\$0.00	\$2,771,982.24
Total Obligated	\$0.00	\$2,771,982.24
Total Funds Drawdown	\$77,403.31	\$1,949,551.09
Program Funds Drawdown	\$0.00	\$1,210,297.39
Program Income Drawdown	\$77,403.31	\$739,253.70
Program Income Received	\$0.00	\$839,179.60
Total Funds Expended	\$77,403.31	\$1,949,551.09
CITY OF MONTGOMERY	\$77,403.31	\$1,949,551.09
Match Contributed	\$0.00	\$0.00

Activity Description:

UNDER ELIGIBLE USE B, REHABILITATE FORECLOSED HOMES WHICH HAVE BEEN ACQUIRED WITH NSP FUNDS IN ORDER TO SELL OR RENT TO HOUSEHOLDS WHOSE INCOME IS AT OR BELOW 120 PERCENT OF AREA MEDIAN INCOME.

Location Description:

CITY OF MONTGOMERY

Activity Progress Narrative:

The City of Montgomery has a total inventory of 23 properties. Volunteers of America (VOA) is conducting activities for 17 properties acquired with grant funds and the City is contracting with other developers or sub-recipients for the remaining 6 properties which were acquired with program income. All rehab activities are complete on the initial 17 properties. Fifteen have been sold and one was gifted.

Two of the 6 properties acquired with program income were blighted multifamily complexes. One has been demolished and a pre-bid conference for demolition of the remaining complex is scheduled for April 2, 2014. One single-family property was rehabilitated by All Collaborating To Serve Community Development Corporation (ACTS CDC) and is currently for sale. The City is negotiating with Habitat for Humanity to rehabilitate 3 single-family properties and estimates completion of its program by August 2014. The City also pursued a project to provide 7 infill housing units in a downtown mixed-income neighborhood, but this project has been cancelled due to a change in FEMA flood zones.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	12/13

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/13
# of Singlefamily Units	0	12/13

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	5/11	12/13	41.67
# Owner Households	0	0	0	0/0	5/11	12/13	41.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 3ADM / Alabama NSP Administration

Grantee Activity Number: BESS-3ADMIN-009

Activity Title: CITY OF BESSEMER-ADMINISTRATION

Activity Category:

Administration

Project Number:

3ADM

Projected Start Date:

04/28/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Alabama NSP Administration

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

CITY OF BESSEMER



Program Income Account:

BESSEMER PROGRAM INCOME ACCOUNT

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$44,930.88
Total Budget	\$1,387.96	\$44,930.88
Total Obligated	\$1,387.96	\$44,930.88
Total Funds Drawdown	\$0.00	\$28,425.51
Program Funds Drawdown	\$0.00	\$28,393.51
Program Income Drawdown	\$0.00	\$32.00
Program Income Received	\$1,387.96	\$7,430.88
Total Funds Expended	\$0.00	\$28,425.51
CITY OF BESSEMER	\$0.00	\$28,425.51
Match Contributed	\$0.00	\$0.00

Activity Description:

ADMINISTRATION FOR CITY OF BESSEMER

Location Description:

CITY OF BESSEMER

Activity Progress Narrative:

No administration funds drawn this quarter by the City of Bessemer.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: BHAM-3ADMIN-002
Activity Title: CITY OF BIRMINGHAM-ADMINISTRATION

Activity Category:

Administration

Project Number:

3ADM

Projected Start Date:

04/28/2009

Benefit Type:

()

National Objective:

N/A

Program Income Account:

BIRMINGHAM PROGRAM INCOME ACCOUNT

Activity Status:

Under Way

Project Title:

Alabama NSP Administration

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

CITY OF BIRMINGHAM

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$128,690.10
Total Budget	\$0.00	\$128,690.10
Total Obligated	\$0.00	\$128,690.10
Total Funds Drawdown	\$0.00	\$128,690.10
Program Funds Drawdown	\$0.00	\$100,000.00
Program Income Drawdown	\$0.00	\$28,690.10
Program Income Received	\$0.00	\$42,612.16
Total Funds Expended	\$0.00	\$128,690.10
CITY OF BIRMINGHAM	\$0.00	\$128,690.10
Match Contributed	\$0.00	\$0.00

Activity Description:

ADMINISTRATION FOR CITY OF BIRMINGHAM

Location Description:

CITY OF BIRMINGHAM

Activity Progress Narrative:

All administration funds have been drawn by the City of Birmingham.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HUNT-3ADMIN-023
Activity Title: CITY OF HUNTSVILLE-ADMINISTRATION

Activity Category:

Administration

Project Number:

3ADM

Projected Start Date:

04/28/2009

Benefit Type:

()

National Objective:

NSP Only - LMMI

Program Income Account:

HUNTSVILLE PROGRAM INCOME ACCOUNT

Activity Status:

Under Way

Project Title:

Alabama NSP Administration

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

CITY OF HUNTSVILLE

Overall

	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$48,923.60
Total Budget	\$0.00	\$48,923.60
Total Obligated	\$0.00	\$48,923.60
Total Funds Drawdown	\$0.00	\$23,750.00
Program Funds Drawdown	\$0.00	\$23,750.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$25,173.60
Total Funds Expended	\$0.00	\$23,750.00
CITY OF HUNTSVILLE	\$0.00	\$23,750.00
Match Contributed	\$0.00	\$0.00

Activity Description:

ADMINISTRATION FOR CITY OF HUNTSVILLE

Location Description:

CITY OF HUNTSVILLE

Activity Progress Narrative:

No administration funds drawn this quarter by the City of Huntsville.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: JEFF-3ADMIN-005
Activity Title: JEFFERSON COUNTY-ADMINISTRATION

Activity Category:

Administration

Project Number:

3ADM

Projected Start Date:

04/28/2009

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Alabama NSP Administration

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

JEFFERSON COUNTY COMMISSION

Overall	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$100,000.00
Program Funds Drawdown	\$0.00	\$100,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$100,000.00
JEFFERSON COUNTY COMMISSION	\$0.00	\$100,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

ADMINISTRATION FOR JEFFERSON COUNTY COMMISSION

Location Description:

JEFFERSON COUNTY EXCLUDING THE CITIES OF BESSEMER, BIRMINGHAM AND HOOVER, AND THE TOWNS OF ARGO, COUNTY LINE, SUMITON AND WEST JEFFERSON.

Activity Progress Narrative:

All administration funds have been drawn by Jefferson County.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	MOBL-3ADMIN-028
Activity Title:	CITY OF MOBILE-ADMINISTRATION

Activity Category:

Administration

Project Number:

3ADM

Projected Start Date:

04/28/2009

Benefit Type:

()

National Objective:

N/A

Program Income Account:

MOBILE PROGRAM INCOME ACCOUNT

Activity Status:

Under Way

Project Title:

Alabama NSP Administration

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

CITY OF MOBILE

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2014

N/A

To Date

\$56,757.04

Total Budget

\$1,146.05

\$56,757.04

Total Obligated

\$1,146.05

\$56,757.04

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$1,146.05

\$56,757.04

Total Funds Expended

\$0.00

\$0.00

CITY OF MOBILE

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

ADMINISTRATION FOR CITY OF MOBILE

Location Description:

CITY OF MOBILE

Activity Progress Narrative:

No administration funds drawn this quarter by the City of Mobile.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MONT-3ADMIN-048
Activity Title: CITY OF MONTGOMERY-ADMINISTRATION

Activity Category:

Administration

Project Number:

3ADM

Projected Start Date:

04/28/2009

Benefit Type:

()

National Objective:

N/A

Program Income Account:

MONTGOMERY PROGRAM INCOME ACCOUNT

Activity Status:

Under Way

Project Title:

Alabama NSP Administration

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

CITY OF MONTGOMERY

Overall

	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$199,280.56
Total Budget	\$0.00	\$199,280.56
Total Obligated	\$0.00	\$199,280.56
Total Funds Drawdown	\$0.00	\$96,116.45
Program Funds Drawdown	\$0.00	\$9,907.96
Program Income Drawdown	\$0.00	\$86,208.49
Program Income Received	\$0.00	\$129,104.56
Total Funds Expended	\$0.00	\$96,116.45
CITY OF MONTGOMERY	\$0.00	\$96,116.45
Match Contributed	\$0.00	\$0.00

Activity Description:

ADMINISTRATION FOR CITY OF MONTGOMERY

Location Description:

CITY OF MONTGOMERY

Activity Progress Narrative:

No administration funds drawn this quarter by the City of Montgomery.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	STATE-AL-3ADMIN
Activity Title:	STATE OF ALABAMA-ADMINISTRATION

Activity Category:

Administration

Project Number:

3ADM

Projected Start Date:

10/06/2008

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Alabama NSP Administration

Projected End Date:

03/10/2013

Completed Activity Actual End Date:

Responsible Organization:

ADECA

Overall

	Jan 1 thru Mar 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,008,031.00
Total Budget	\$0.00	\$1,008,031.00
Total Obligated	\$0.00	\$1,008,031.00
Total Funds Drawdown	\$0.00	\$1,008,031.00
Program Funds Drawdown	\$0.00	\$1,008,031.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,008,031.00
ADECA	\$0.00	\$1,008,031.00
Match Contributed	\$0.00	\$0.00

Activity Description:

State NSP Administration

Location Description:

ADECA

Activity Progress Narrative:

All administration funds have been drawn by the State of Alabama.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
-----------------------	--------

No Other Funding Sources Found

Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	0
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	6
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

